




GLAST Large Area Telescope:

Mechanical Systems


Marc Campell
SLAC
Subsystem Manager

marcc@slac.stanford.edu
(650) 926-4658



Overview – MECH SYS Deliverables

- **Grid Box Base Assembly (GBBA)**
 - **Grid + Radiator Mount Brackets + Top Flange HP's + Thermal Control hardware**
 - **Configuration delivered to I & T for LAT integration**
- **Grid Box Assembly (#2 only)**
 - **GBBA + EMI Skirt + Dummy CAL Baseplates**
 - **Mechanical Systems Top Assembly test configuration**
 - **Static Load test**
- **Radiators**
 - **Fabricated and tested by LM**
- **X-LAT Plates**
 - **Fabricated and tested by LM**



Mechanical Subsystems Overview

4 x 4 Grid

>>



Grid Box Base Assy

>>

Grid Box Assy

(Test Configuration

CAL Baseplates not shown)




TFHP

Radiator Mount Brkt


TCS Hardware


Shear Plates

EMI Shields





Radiator Panel Exploded View





Radiator & X-LAT Placement







Recent Accomplishments

Grid Box

- Grid #1 rough machining complete
- Grid #1 finish machining 50% complete (shown below)
- Grid #2 rough machining & heat treat complete





Recent Accomplishments (cont)


Lockheed Martin

- Downspout Heat Pipes complete (shown below)
- Top Flange Heat pipes complete
- Radiator detail parts fabrication xx% complete
- X-LAT Plate interface design finalized






Mechanical Systems Critical Path




Completion Dates/Variance to Baseline




Radiator Critical Path

- **VCHP Fabrication**
- **Radiator details fabrication**
- **Radiator assembly complete**
- **Protoqual test**
 - **Low level sine vibrate**
 - **Acoustic**
 - **Low level sine vibrate**
 - **Thermal Vacuum cycling**
 - **TCS / Thermal Balance test**
- **Deliver to SLAC**
 - **I&T fit check**




X-LAT Path to First Flight Article

- X-LAT Heat Pipe Fabrication
- X-LAT plate detail fabrication
- X-LAT Plate assembly complete
- Protoqual test
 - Thermal Vacuum cycling
- Deliver to SLAC
 - I&T installation




Open Issues

- Radiator VCHP Helium leak rate may impact ACD Photomultiplier Tubes (PMT's)
 - LM can substitute another inert gas, but it impacts ground (not on-orbit) performance.
 - LM given the “OK to Fab” the VCHP's up to the charging operation (need date).
 - Dispersion analysis is underway to evaluate impacts to PMT's.
ECD: xx
- Coordination of TCS validation, LM Radiator Thermal Vacuum & Balance test plans
 - TCS risk assessment and Qual test plan requested by GSFC.
ECD: xx
- TCS – location of Grid heaters, thermostats, RTD's and associated wiring needs to be finalized (top assembly drawing)
 - Thermal memo from LM is due xxx
- Radiator integration sequence
 - Grid has been modified to allow integration via pure translation of the Radiators.
 - Demonstration and detailed procedure are in work. ECD: May 04




Risk List

Problem	Impact	Mitigation	Status
Failure of Radiator VCHP to Down-spout & X-LAT HP thermal joint during LAT TH/Vac testing	Day for day LAT schedule slip during anomaly resolution	Installation process control and prototype verification of 3 way joint	Verification tests planned for May '04
Failure of Grid thermal control components during LAT TH/Vac testing	Day for day LAT schedule slip during anomaly resolution	Perform ambient continuity & isolation test of heaters	
Availability of Grid & ACD'S BFA for match drilling	Schedule slip for either subsystem	Multiple windows have been established	Currently planned for 5/3 – 5/19/04




Key Schedule Issues

- **Problem: Late changes to Grid interface requirements**
- **Impact: Grid #1 delivery from Tapemation (vendor)**
 - **Is: 6/15/04; Re-Baseline: 3/30/04**
- **Mitigation steps taken or planned to get back on schedule:**
 - **Freeze Grid design and build it**
 - **Reduced Grid plating time 4 weeks by changing thermal requirement from 3 to 2 plating types (Alodine and Nickel plating – black anodize deleted)**
 - **Working with Tapemation to incorporate producibility improvements to design**




Key Schedule Issues (cont)

- **Problem: Late Grid delivery to SLAC drives delivery to I&T**
- **Impact: Grid to I & T delivery date**
 - **Is: 7/22/04; Re-Baseline: 6/15/04**
- **Mitigation steps taken or planned to get back on schedule:**
 - **Minimized Mechanical Systems assembly operations**
 - **Deleted Grid Box Assembly operations (fit check only)**
 - **Deleted Thermal Cycle testing of Grid Box assembly**
 - **Postponed some operations until after delivery to I&T**




Key Schedule Issues (cont)

- Radiator delivery to I&T
- X-LAT Plate delivery to I&T



Approved Cost Changes Since Rebaseline

	(k\$)
4.1.8 Baseline, November 03	\$13,384
Changes:	
• Align Schedule w/ Grid Deliv	\$ (22)
• Grid Assy & TCS Replan	\$ 53
• Stanford Benefits Rate Increase	\$ 63
Total Change	\$ 94
4.1.8 Baseline, February 04	\$13,478




Variations

Cost variations:

- **LM = +\$158K. Will be used in upcoming months**
- **SLAC = -\$57K. Most of it is in M&S in 2600116 contractor support.**


Schedule variations:

- **LM = zero**
- **SLAC = -\$189K. Missed (REC) Procure flight h/w for control system (-\$184K)**



Looking Ahead 6 Months

- **Grid #1 delivered to I&T**
 - **Supporting I&T integration operations**
- **Grid #2 delivered to SLAC**
 - **Static Load Test preparations underway**
- **X-LAT Plate fabrication complete and ready for test**
- **Radiator fabrication 75% complete**



Summary

- Designs are released (except X-LAT plate)
- Fabrication of Grids is underway
- Fabrication of Radiators is underway
 - LM effort has ramped up significantly
- No major issues with hardware fabrication
- Focus now on resolving test issues