


Monthly Progress Report

(Month Ending March 2003)

GLAST Large Area Telescope (LAT)



LAT-MR-02010-01

May 7, 2003

1.0 Introduction

This monthly progress report is submitted to the GLAST Project Office at the Goddard Space Flight Center and the Department of Energy SLAC Site Office. The report summarizes LAT project status as of the end of March, 2003.

2.0 Recent Progress and Status

Subsystem peer reviews were conducted for Tracker, Calorimeter, Anticoincidence Detector, Electronics, and Mechanical Systems. All these subsystems were declared to be ready for Critical Design Review (CDR).

4.1.4 Tracker

The Engineering Model (EM) trays were completed in Italy and shipped to SLAC for assembly. Carbon-carbon material testing and sidewall insert tests were completed. The tower model and analysis was completed, with positive margins. Flight ASICs were tested; all design improvements were found to be successful. The wafer probing system is ready to start testing flight wafers. Polyswitches and connectors were ordered, as well as the sidewall material for the EM tower.




Figure 1: Tracker Engineering Model Trays

4.1.5 Calorimeter

Three thousand dual pin diodes have been ordered, and flight production has commenced. Forty-eight flight production prototype CsI crystals have been received and examined in Kalmar. A slight correction is required on the chamfers. Production of the flight CsI has begun, and the first boules have been radiation tested. A full-scale composite structure was fabricated and shown to be within specifications; preparations for flight manufacturing are underway. The EM AFEE-Y board functional tests have been completed. All flight EEE parts have been ordered. The EM module has been assembled; functional and cosmic muon testing has begun.



Figure 2: Calorimeter Engineering Model Assembly

4.1.6 Anticoincidence Detector

The tile shell assembly mechanical design has been completed. The first group of 30 phototubes have been acceptance-tested. Thirty more phototubes have been received, bringing the total flight units received to 180. The report for the CERN backplash test has been completed; this test proved that the ACD design will meet requirements. The verification plan and test matrix have been updated. Lab space is being prepared for upcoming flight work. Most of the requests for action from the ACD peer review in January have been closed.



Figure 3:
ACD Phototube and
Resistor Network

4.1.7 Electronics

Proposals have been requested for the BAE RAD750 CPU board, and the purchase order will be placed in early April. The software drivers for the LAT communication board were created. The GASU enclosure was designed and is being fabricated.

4.1.8 Mechanical Systems

The Calorimeter/Grid coupon testing was completed.

4.1.9 Integration & Test

The EM-Calorimeter rotation stand is complete. The Van de Graaff rate was found to be a factor of 100 higher than projected. Significant progress was made in the production of drawings for mechanical ground support equipment. The EM equipment is working with the electrical ground support equipment, using Tracker tray-level assembly scripts.

3.0 Schedule Status

The status of significant milestones identified in the Project Management Plan (LAT-MD-00054-08) for the LAT project is summarized in Attachments 1 and 2. Attachment 1 presents the status of the Level 1 and Level 2 milestones. Attachment 2 shows the status of the Level 3 milestones planned to occur during the six months preceding and following the current month. Unfavorable variance projections greater than one week to the future milestones are discussed below.

Engineering Model (1x4) Grid (1M1001380)

Baseline/Target Finish: 12/02/02 Projected Finish: 06/11/03 Variance: -127 days
Lack of sufficient manpower has resulted in the delay of this milestone. While the staffing levels have been increased, the completion of this milestone will still be delayed. The procurement has been made for the 1x4 EM grid, machining has begun, and receipt is expected in early May. This has been delayed further since last period's report, due to manufacturer machine failure. After inspection and testing, the grid will be delivered to Integration & Test in June. In the meantime, an existing 1x1 grid bay mockup will be used to develop test procedures and electrical ground support equipment (EGSE).

Tracker Engineering Model (1M1001430)

Baseline/Target Finish: 12/09/02 Projected Finish: 08/11/03 Variance: -164 days
The delivery of the full Tracker EM has been delayed by the redesign of the bottom tray. In the meantime, the upgraded EM minitower will be delivered to I&T in early July, and will be used with the aforementioned 1x1 grid bay mockup to develop test procedures and EGSE. The delay of the full tower can be accommodated in the I&T schedule with no further impact.

GEM H/W Driver, Final Version, Elex to I&T/Online (1M1001390)

Baseline/Target Finish: 01/07/03 Projected Finish: 04/16/03 Variance: -69 days
Resources have been diverted from the completion of this milestone to other tasks with higher priority. This milestone is now expected to be completed in June. This delay can be accommodated in the Integration & Test schedule with no further impact.

High Voltage Power Supply Board & Parts, ACD to Electronics (1M7941350)

Baseline/Target Finish: 02/03/03 Projected Finish: 04/03/03 Variance: -42 days
Resources have been diverted from the completion of this milestone to other ACD tasks with higher priority. The power supply board and parts are now complete, but their actual delivery to Electronics has been further delayed by additional testing to ensure robustness. Delivery is expected to be made in May; this delay can be accommodated in the Electronics schedule with no further impact.

(36) MCMs for EM2 from Tracker to Electronics (1M1000910)

Baseline/Target Finish: 07/18/03 Projected Finish: 07/29/03 Variance: -7 days
Procurement delays have resulted in the delay of this milestone. This delay can be accommodated in the Electronics schedule with no further impact.

4.0 Financial Status

Attachment 3 depicts the costs and commitments through the end of the current reporting period. Commitments for level-of-effort subcontracts have been phased in response to the continuing resolution situation. This is being managed so that there is no cost impact, and the level of effort is not affected.

Attachments 4 and 5 summarize the actual costs through the current period, by WBS level 3 and institution, respectively. The hours worked/FTE lines include only DOE/NASA-funded labor.

5.0 Performance Status (Comparison to Project Baseline)

Attachment 6 is a Cost Performance Report (CPR) for the end of the current reporting period, by WBS level 3. The CPR shows the time-phased budget to date (BCWS), the earned value (BCWP), and the actual costs through the end of the month (ACWP). Attachment 7 shows the same information for each participating DOE- and/or NASA-funded institution. The schedule variance is equal to the difference between the budget-to-date and the earned value and represents a measure of the ahead (positive) or behind (negative) schedule position. The cost variance is equal to the difference between the earned value and the actual costs.

Attachment 8 shows performance analysis (by WBS level 3), including trends in the schedule and cost variances from the previous period. Cumulative cost variances exceeding 10% of the BCWP and cumulative schedule variances exceeding 10% of BCWS (favorable and unfavorable) are discussed below.

4.1.5 Calorimeter

Delays in the AFEE development and flight part procurements (to ensure design maturity) and delays in the ground support equipment are not currently critical, and are expected to recover by the end of the fiscal year. The engineering model assembly and test started late due to component availability; however, the work is on schedule for the revised baseline delivery to I&T.

4.1.6 Anticoincidence Detector

The flight shell and tile detector assembly procurements were not received on schedule. This is not considered critical path, and the schedule is expected to recover by the end of the fiscal year. Manpower was diverted from the MGSE design work to support the tile shell assembly design. A recovery plan has been developed which preserves the MGSE

delivery date, does not impact significant milestones, and removes the unfavorable schedule variance by the end of the fiscal year.

The unfavorable cost variance is due to higher labor costs than planned for the tile shell assembly and base electronics assembly (BEA) work, as well as for BEA parts costs. Contract labor support is being reduced in favor of NASA/Goddard civil servant labor, where appropriate. (Note: in April the LAT Configuration Control Board approved the increased BEA parts cost).

4.1.8 Mechanical Systems

The unfavorable schedule variance is due to filling key engineering and design positions slower than planned. These positions have been filled, and the schedule variance has improved this period. The baseline schedule is expected to be restored by the end of the fiscal year.

4.1.A Performance & Safety Assurance

The favorable cost variance is due to the delay in the hire of a part-time parts engineer at NRL (now on board), specific mission-assurance-related activities being covered by other LAT subsystems, and less travel taken than planned.

4.1.B Instrument Operations Center

The schedule variance results from a delay in hiring additional planned resources. The LAT management is working with SLAC management to address the long-term management and staffing of the subsystem.

A change in the subsystem management has resulted in a temporary favorable cost variance. The budget will be adjusted once longer-term plans have been made for management of this subsystem.

4.1.C Education & Public Outreach

The positive cost variance is due to invoicing delays, and are expected to be resolved.

4.1.D Science Analysis Software

Hiring delays at Stanford/HEPL and GSFC have resulted in a favorable cost variance. These hires have now been completed.

6.0 Change Control and Contingency Analysis

Eleven change requests were submitted to and approved by the LAT Configuration Control Board during March. A summary, including the impacts on the LAT fabrication phase cost and the impact on the LAT mass budget (as applicable), is below.

| Change Request No. | Description | Submitted By | CCB Meeting | Current Status |
|--------------------|--------------------------------------------|--------------|-------------|----------------------|
| LAT-XR-01011-01 | ACD ASIC Development Support | T. Johnson | 3/7/03 | Approved \$549K |
| LAT-XR-01394-01 | Instrument Design Engineering | L. Klaisner | 3/7/03 | Approved \$1,822K |
| LAT-XR-01395-01 | Systems Engineering Manpower | D. Horn | 3/7/03 | Approved \$1,823K |
| LAT-XR-01457-01 | Tracker Bottom Tray Redesign | T. Borden | 3/7/03 | Approved \$629K |
| LAT-XR-01485-01 | Instrument Design Eng. (EEE Parts Control) | L. Klaisner | 3/7/03 | Approved \$0K |
| LAT-XR-01585-01 | Instrument Design Eng./Mech Sys Transfer | L. Klaisner | 3/7/03 | Approved \$0K |
| LAT-XR-01621-01 | Mech Sys Mass Allocation | M. Campell | 3/7/03 | Approved 22 kg |
| LAT-XR-01642-01 | Calorimeter Mass Allocation | M. Nordby | 3/7/03 | Approved -40 kg |
| LAT-XR-01750-01 | ACD EGSE Software Support | D. Thompson | 3/7/03 | Approved \$237K |
| LAT-XR-01752-02 | HEPL/SLAC Labor Escalation Reduction | T. Boysen | 3/7/03 | Approved \$-477K |
| LAT-XR-01753-01 | NRL Flight Software Support | G. Haller | 3/7/03 | Approved \$300K |

The fabrication phase cost baseline is now \$107.5M. Funding applicable to that baseline is \$121.7M; the resulting contingency is \$14.3M.

7.0 Staffing

Attachments 9-10 demonstrate the staffing plan, and reports of actual manpower received. Note from Attachment 10 that not all participating organizations are providing manpower data.

Attachment 1 Milestones, Levels 1-2

| Activity ID | Activity Description | Target Finish Date | Variance | Scheduled Finish Date | FY01 | FY02 | FY03 | FY04 | FY05 | FY06 | |
|-------------------------------------------------|-------------------------------------------------|--------------------|----------|-----------------------|----------------|------|-----------------------------------------------------------------|------|------|------------------|--------------|
| | | | | | | | | | | | |
| DOE/NASA Joint Oversight Group (Level | | | | | | | | | | | |
| 1M1P000000 | DOE Critical Decision (CD) 0 Approval | 06/25/01A | 0 | 06/25/01A | ▼ | | | | | | |
| 1M1P000010 | CD-1 Approval | 07/01/02* | -15 | 07/23/02A | | ▼ | | | | | |
| 1M1P000020 | CD-2 Approval | 12/13/02* | 23 | 11/08/02A | | | ▼ | | | | |
| 1M1P000030 | CD-3 Approval | 07/15/03* | 0 | 07/15/03* | | | | ▼ | | | |
| 1M1P000060 | Flight GRID Complete | 09/15/04* | 0 | 09/15/04* | | | | | ▼ | | |
| 1M1P000040 | CD-4 Approval | 03/15/06* | 0 | 03/15/06* | | | | | | ▼ | |
| DOE/NASA Federal Project Managers (Level | | | | | | | | | | | |
| 1M1BF00000 | Launch Balloon Flight | 08/01/01A | 0 | 08/01/01A | ▼ | | | | | | |
| 1M1000100 | Instrument Preliminary Design Review | 01/08/02A | 0 | 01/08/02A | | ▼ | | | | | |
| 1M1000110 | I-CDR (Critical Design Review) | 04/30/03* | 0 | 04/30/03* | | | ▼ | | | | |
| 1M1000730 | TKR, CAL FM A, B Available for Calibration Unit | 02/17/04* | 0 | 02/17/04* | | | | ▼ | | | |
| 1M1000740 | Start LAT Integration | 06/15/04* | 0 | 06/15/04* | | | | | ▼ | | |
| 1M1000700 | Pre Environmental Testing Review | 02/15/05* | 0 | 02/15/05* | | | | | | ▼ | |
| 1M1000120 | PSR-(Instrument Pre-Ship Review) | 07/07/05* | 0 | 07/07/05* | | | | | | ▼ | |
| 1M1000140 | LAT Ready for Integration (RFI) to Spacecraft | 09/22/05* | 0 | 09/22/05* | | | | | | ▼ | |
| DATA date: 04/01/03 | | | | | 05/01/03 14:37 | | GLAST LAT PROJECT Project Milestones (Level 1 and 2) | | | 0421 LT_MS1-2 | Sheet 1 of 1 |
| © Primavera Systems, Inc. | | | | | | | | | | | |

**Attachment 2 (Page 1 of 3)
Level 3 Milestones (One-Year View)**

| Activity ID | Activity Description | Target Finish Date | Variance | Scheduled Finish Date | AV | ND | Fiscal Year | | | |
|-----------------------------------------------|--------------------------------------------------|--------------------|----------|-----------------------|----|----|----------------------------------------------------------------------------|------|----------------------|--------------|
| | | | | | | | FY02 | FY03 | FY04 | |
| Instrument Project Office (Level 3) | | | | | | | | | | |
| 1M1001120 | Tracker Dead/Noisy Strips (SAS to I & T) | 06/21/02* | -79 | 10/14/02A | D | 9 | • | ▼ | | |
| 1M1001110 | Calorimeter Calibration Prototype Coding SAS-I&T | 07/08/02 | -69 | 10/14/02A | D | 9 | • | ▼ | | |
| 1M1000550 | (9) MCM's from Tracker to Elec | 09/20/02 | -29 | 10/31/02A | 4 | 7 | • | ▼ | | |
| 1M1001420 | AEM H/W driver final ver-ELX to I&T/Online | 09/20/02 | -40 | 11/15/02A | 7 | 9 | • | ▼ | | |
| 1M7941310 | ACD Electronics Module - EM1 (Elec to ACD) | 09/20/02 | -40 | 11/15/02A | 7 | 6 | • | ▼ | | |
| 1M1001340 | GEM H/W driver, init ver-ELX to I&T/Online | 11/12/02 | 37 | 09/20/02A | 7 | 9 | ▼ | • | | |
| 1M1001410 | TEM H/W driver, final ver-ELX to I&T/Online | 11/19/02 | 36 | 09/30/02A | 7 | 9 | ▼ | • | | |
| 1M1001380 | Delivery of EM (1X4) Grid to I&T/MSGE | 12/02/02* | -127 | 06/11/03* | 8 | 9 | • | ▽ | | |
| 1M1001280 | As-Built dwgs for EM TKR-TKR to I&T | 12/05/02 | -1 | 12/06/02A | 4 | 9 | ▼ | • | | |
| 1M1001510 | EM1 EGSE WS-S/W R2 I&T to ACD | 12/05/02 | -6 | 12/13/02A | 9 | 6 | ▼ | • | | |
| 1M1001511 | EM1 EGSE WS-S/W R2 I&T to CAL | 12/05/02 | -6 | 12/13/02A | 9 | 5 | ▼ | • | | |
| 1M1001512 | EM1 EGSE WS-S/W R2 I&T to ELX | 12/05/02 | -6 | 12/13/02A | 9 | 7 | ▼ | • | | |
| 1M1001513 | EM1 EGSE WS-S/W R2 I&T to IOC | 12/05/02 | -6 | 12/13/02A | 9 | B | ▼ | • | | |
| 1M1001514 | EM1 EGSE WS-S/W R2 I&T to TKR | 12/05/02 | -6 | 12/13/02A | 9 | 4 | ▼ | • | | |
| 1M1001430 | Delv of TKR EM to SLAC I&T/MSGE | 12/09/02* | -164 | 08/11/03* | 4 | 9 | • | ▽ | | |
| 1M1001360 | FSW system spec-ELX/FSW to I&T/Online | 12/20/02 | 4 | 12/16/02A | 7 | 9 | ▼ | • | | |
| 1M1001460 | IPS description-ELX to I&T/Online | 12/23/02 | 5 | 12/16/02A | 7 | 9 | ▼ | • | | |
| Run Date 05/01/03 14:38 Data Date 04/01/03 | | | | | | | GLAST LAT PROJECT Project Milestones (Level 3) 1 Year View (+/- 6mo) | | 0421 LT - MS (L3) | Sheet 1 of 3 |
| © Primavera Systems, Inc. | | | | | | | | | | |

**Attachment 2, Continued (Page 2 of 3)
Level 3 Milestones (One-Year View)**


| Activity ID | Activity Description | Target Finish Date | Variance | Scheduled Finish Date | AV | ND | Fiscal Year | | | |
|-------------------------------------------------|---------------------------------------------------|--------------------|----------|-----------------------|----|----|-------------------------------------------------------------------------------------------------|------|----------------------|--------------|
| | | | | | | | FY02 | FY03 | FY04 | |
| Instrument Project Office (Level 3) | | | | | | | | | | |
| 1M1001210 | AEM H/W driver, init ver-ELX to I&T/Online | 01/02/03* | 25 | 11/15/02A | 7 | 9 | | ▼ | | |
| 1M1001310 | AEM data taking desc-ELX to I&T/Online | 01/02/03* | 25 | 11/15/02A | 7 | 9 | | ▼ | | |
| 1M1000980 | Doc defining Backsplash Test Model (ACD to I&T) | 01/03/03* | 0 | 01/03/03A | 6 | 9 | | ▼ | | |
| 1M1001390 | GEM h/w driver, final ver-ELX to I&T/Online | 01/07/03 | -69 | 04/16/03 | 7 | 9 | | ▼ | | |
| 1M1001130 | Tracker Tower & Tray Alignment (SAS to I&T) | 01/22/03* | 11 | 01/06/03A | D | 9 | | ▼ | | |
| 1M57000020 | CAL AFPE Engr Model-CAL to Elec | 02/03/03* | -11 | 02/19/03A | 5 | 7 | | ▼ | | |
| 1M7941350 | High Voltage Power Supply (Bd & Prts)-ACD to Elec | 02/03/03* | -42 | 04/03/03* | 6 | 7 | | ▼ | | |
| 1M7941380 | EGSE Workstation / Software #3 (I&T to ACD) | 03/03/03* | 216 | 04/15/02A | 9 | 6 | ▼ | | | |
| 1M7941320 | (2) ACD Electronics Modules - EM2 (Elec to ACD) | 04/24/03 | 59 | 01/30/03A | 7 | 6 | | ▼ | | |
| 1M1001490 | SIS description-ELX to I&T | 04/30/03* | 23 | 03/28/03A | 7 | 9 | | ▼ | | |
| 1M1001500 | Online EM2 release #1 to FSW | 04/30/03 | 0 | 04/30/03 | 9 | 7 | | ▼ | | |
| 1M19500500 | CU IPS - ELX to I&T/Online | 04/30/03* | 0 | 04/30/03* | 7 | 9 | | ▼ | | |
| 1M7941340 | (11) FREE Bds & ASICS, (1) Fully Tested Bd - EM2 | 05/07/03* | 0 | 05/07/03* | 6 | 7 | | ▼ | | |
| 1M7941150 | EGSE EM2 Release-Elec to I&T | 06/12/03* | 0 | 06/12/03* | 7 | 9 | | ▼ | | |
| 1M1001570 | CU Monte Carlo sim from SAS to I&T/SVAC | 06/13/03* | 156 | 10/22/02A | D | 9 | ▼ | | | |
| 1M1001550 | Online EM2 release #2 to ELX | 06/26/03 | 0 | 06/26/03 | 9 | 7 | | ▼ | | |
| 1M59000000 | EM from CAL to I&T | 06/30/03 | -1 | 07/01/03 | 5 | 9 | | ▼ | | |
| Run Date: 05/01/03 14:38 Data Date: 04/01/03 | | | | | | | GLAST LAT PROJECT Project Milestones (Level 3) 1 Year View (+/- 6mo) | | 0421 LT - MS (L3) | Sheet 2 of 3 |
| © Primavera Systems, Inc. | | | | | | | | | | |

**Attachment 2, Continued (Page 3 of 3)
Level 3 Milestones (One-Year View)**

| Activity ID | Activity Description | Target Finish Date | Variance | Scheduled Finish Date | AV | ND | Fiscal Year | | | |
|-------------------------------------------------------------------------------------------|------------------------------------------|--------------------|----------|-----------------------|----|----|-----------------------------------------------------------------------------------------------------------|------|------------------------------|---------------------|
| | | | | | | | FY02 | FY03 | FY04 | |
| Instrument Project Office (Level 3) | | | | | | | | | | |
| 1M1000910 | (36) MCM's for EM2 from Tracker to Elec | 07/18/03 | -7 | 07/29/03 | 4 | 7 | | | ▼ | |
| 1M75000000 | (6) EM2 TEM-from Elec to CAL | 08/25/03 | 0 | 08/25/03 | 7 | 5 | | | ▼ | |
| 1M1001520 | EM CAL Returned to NRL (arrives on dock) | 08/29/03* | 2 | 08/27/03 | 9 | 5 | | | ▼ | |
| 1M19500400 | CU S/C Simulator - ELX to I&T Online | 08/29/03* | 0 | 08/29/03* | 7 | 9 | | | ▼ | |
| <p>Run Date 05/01/03 14:38</p> <p>Data Date 04/01/03</p> <p>© Primavera Systems, Inc.</p> | | | | | | | <p align="center">GLAST LAT PROJECT Project Milestones (Level 3) 1 Year View (+/- 6mo)</p> | | <p>0421 LT - MS (L3)</p> | <p>Sheet 3 of 3</p> |

Attachment 3

Budget vs Actuals vs Funding DOE + NASA Project Expenditures



**Attachment 4
LAT Costs, through March 2003, by WBS**

| | | | | | | | | | | |
|-----------------------------------------------------------------------------------------|---------|---------------|---------|-----------------------------------------------------|--------|-----------------------|-------|-------------------------------------|----------------------|--------------|
| Monthly Contractor Financial Management Report | | | | | | | | Report for Month Ending: 3/31/03 | | |
| To: Kevin Grady, GLAST Project Manager (NASA) Ev Valle, LAT Project Manager (DOE) | | | | From: Tanya Boysen, LAT Project Controls Manager | | | | Budget Value | | |
| | | | | | | | | Cost: 0 | Fee: 0 | |
| LAT3 GLAST LAT Project | | Type: | | | | Fund Limitation: 0 | | | | |
| Reporting Category | | Cost Incurred | | | | Estimated Cost | | | 4/3/00 Billing | |
| | | | | | | | | | Estimated Final Cost | |
| | | During Month | | Cum. to Date | | Detail | | Balance of Budget | Project Estimate | Budget Value |
| Actual | Planned | Actual | Planned | APR03 | MAY03 | | | | | |
| 4.1.1 INSTRUMENT MANAGEMENT | | 721 | 1,012 | 7,285 | 7,160 | 364 | 347 | 7,360 | 15,357 | 15,357 |
| 4.1.2 SYSTEM ENGINEERING | | 149 | 466 | 3,029 | 3,049 | 205 | 175 | 3,044 | 6,453 | 6,453 |
| 4.1.4 TRACKER | | 540 | 1,593 | 6,630 | 7,400 | 1,123 | 260 | 2,903 | 10,915 | 10,915 |
| 4.1.5 CALORIMETER | | 427 | 336 | 7,372 | 8,631 | 309 | 278 | 9,871 | 17,830 | 17,830 |
| 4.1.6 ANTICOINCIDENCE DETECTOR | | 293 | 1,133 | 6,790 | 7,048 | 257 | 374 | 4,136 | 11,557 | 11,557 |
| 4.1.7 ELECTRONICS | | 345 | 318 | 4,828 | 4,898 | 384 | 351 | 11,109 | 16,672 | 16,672 |
| 4.1.8 MECHANICAL SYSTEMS | | 192 | 40 | 3,735 | 4,643 | 315 | 277 | 6,046 | 10,373 | 10,373 |
| 4.1.9 INTEGRATION & TEST | | 153 | 78 | 1,612 | 1,639 | 152 | 132 | 4,692 | 6,588 | 6,588 |
| 4.1.A PERFORMANCE AND SAFETY ASSURANCE | | -78 | -90 | 729 | 1,061 | 30 | 29 | 819 | 1,607 | 1,607 |
| 4.1.B LAT INSTRUMENT OPERATIONS CENTER | | 0 | 32 | 262 | 542 | 32 | 33 | 2,185 | 2,512 | 2,512 |
| 4.1.C EDUCATION AND PUBLIC OUTREACH | | 16 | 32 | 746 | 842 | 38 | 32 | 1,868 | 2,684 | 2,684 |
| 4.1.D SCIENCE ANALYSIS SOFTWARE | | 62 | 88 | 1,093 | 1,257 | 90 | 84 | 2,328 | 3,595 | 3,595 |
| 4.1.E SUBORBITAL FLIGHT TEST | | 0 | 0 | 1,325 | 1,321 | 0 | 0 | -4 | 1,321 | 1,321 |
| Gen. and Admin. | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total | | 2,820 | 5,038 | 45,435 | 49,491 | 3,301 | 2,372 | 56,355 | 107,462 | 107,462 |

Attachment 5
LAT Costs, through March 2003, by Organization and Cost Code

| | | | | | | | | | | |
|-----------------------------------------------------------------------------------------|---------------|---------|--------------|-----------------------------------------------------|----------------|-------|-------------------|-------------------------------------|--------------|-----------------------------|
| Monthly Contractor Financial Management Report | | | | | | | | Report for Month Ending: 3/31/03 | | |
| To: Kevin Grady, GLAST Project Manager (NASA) Ev Valle, LAT Project Manager (DOE) | | | | From: Tanya Boysen, LAT Project Controls Manager | | | | Budget Value | | |
| | | | | | | | | Cost: | Fee: | |
| | | | | | | | | 0 | 0 | |
| LAT3 | Type: | | | | | | | Fund Limitation: | | |
| GLAST LAT Project | | | | | | | | 0 | | |
| Reporting Category | Cost Incurred | | | | Estimated Cost | | | | 4/3/00 | Billing |
| | During Month | | Cum. to Date | | Detail | | Balance of Budget | Estimated Final Cost | | Unfilled Orders Outstanding |
| | Actual | Planned | Actual | Planned | APR03 | MAY03 | | Project Estimate | Budget Value | |
| DG *** GSFC | 281 | 873 | 7,812 | 8,304 | 286 | 402 | 5,606 | 14,106 | 14,106 | |
| DH *** HEPL | 97 | 231 | 3,188 | 3,639 | 193 | 165 | 5,387 | 8,934 | 8,934 | |
| DL *** SLAC | 1,883 | 3,433 | 22,913 | 23,850 | 2,238 | 1,269 | 28,044 | 54,464 | 54,464 | |
| DN *** NRL | 504 | 478 | 9,237 | 11,183 | 484 | 453 | 14,179 | 24,353 | 24,353 | |
| DO *** Financial Plan Transfer/Sub Ou | 0 | 0 | 32 | 32 | 0 | 0 | 0 | 32 | 32 | |
| DS *** SSU | 16 | 32 | 746 | 840 | 37 | 31 | 1,795 | 2,609 | 2,609 | |
| DT *** Texas A&M | 0 | 0 | 15 | 16 | 0 | 0 | 0 | 16 | 16 | |
| DU *** UCSC | 33 | -17 | 1,470 | 1,603 | 54 | 43 | 1,100 | 2,666 | 2,666 | |
| DW *** UW | 5 | 8 | 21 | 24 | 9 | 8 | 245 | 283 | 283 | |
| Total | 2,820 | 5,038 | 45,435 | 49,491 | 3,301 | 2,372 | 56,355 | 107,462 | 107,462 | |

| | | | | | | | | | | |
|----------------------------|----------------------------|---------|--------------|---------|----------------------------------|--------|-------------------|----------------------------|--------------|-----------------------------|
| Reporting Category | Cost Incurred/Hours Worked | | | | Estimated Cost/Hours to Complete | | | Estimated Final Cost/Hours | | Unfilled Orders Outstanding |
| | During Month | | Cum. to Date | | Detail | | Balance of Budget | Project Estimate | Budget Value | |
| | Actual | Planned | Actual | Planned | APR03 | MAY03 | | | | |
| RL LABOR | 1,403 | 1,634 | 26,740 | 27,603 | 1,256 | 1,185 | 29,201 | 58,382 | 58,382 | |
| <i>FTE (DOE/NASA)</i> | 119.2 | 125.4 | 2,304.0 | 2,436.5 | 106.0 | 101.0 | 2,523.3 | 5,034.3 | 5,034.3 | |
| <i>HOURS (DOE/NASA)</i> | 20,028 | 21,072 | 384,766 | 399,493 | 18,637 | 16,950 | 411,166 | 831,518 | 831,518 | |
| RT TRAVEL | 38 | 79 | 714 | 1,294 | 69 | 73 | 2,511 | 3,367 | 3,367 | |
| RM MATERIAL & SERVICES | 1,355 | 3,212 | 16,226 | 18,683 | 1,962 | 998 | 22,736 | 41,922 | 41,922 | |
| RX MPS & LAB TAX | 24 | 113 | 1,755 | 1,911 | 15 | 116 | 1,906 | 3,791 | 3,791 | |
| Total (not incl FTE/Hours) | 2,820 | 2,172 | 45,435 | 49,491 | 3,301 | 2,372 | 56,355 | 107,462 | 107,462 | |

Attachment 6
LAT Performance, through March 2003, by WBS

| Cost Performance Report - Work Breakdown Structure | | | | | | | | | | | | | |
|----------------------------------------------------|-------------------|-------------------|---------------------------------------|----------|-----------------------|--------------------|-------------------|-------------------|---------------------------------------|-------------------------------|--------------------------------------------------------|-------------------------------|----------|
| Contractor: Location: | | | | | | Contract Type/No: | | | Project Name/No: GLAST LAT Project | | Report Period: 2/28/03 3/31/03 | | |
| Quantity | Negotiated Cost | | Est. Cost Authorized Unpriced Work | | Tgt. Profit/ Fee % | Tgt. Price | Est Price | Share Ratio | Contract Ceiling | Estimated Contract Ceiling | | | |
| 1 | 0 | | 0 | | 0 | 0 | 0 | | 0 | 0 | | | |
| CAPW[3] | Current Period | | | | | Cumulative to Date | | | | | At Completion | | |
| | Budgeted Cost | | Actual Cost | Variance | | Budgeted Cost | | Actual Cost | Variance | | Budgeted | Latest Revised Estimate | Variance |
| | Work Scheduled | Work Performed | Work Performed | Schedule | Cost | Work Scheduled | Work Performed | Work Performed | Schedule | Cost | | | |
| Item | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| 4.1.1 INSTRUMENT MANAGEMENT | 1,012 | 1,012 | 721 | 0 | 291 | 7,160 | 7,160 | 7,285 | 0 | -125 | 15,357 | 15,357 | 0 |
| 4.1.2 SYSTEM ENGINEERING | 466 | 472 | 149 | 6 | 322 | 3,049 | 3,049 | 3,029 | 0 | 20 | 6,453 | 6,453 | 0 |
| 4.1.4 TRACKER | 1,593 | 996 | 540 | -597 | 456 | 7,400 | 6,716 | 6,630 | -684 | 87 | 10,915 | 10,915 | 0 |
| 4.1.5 CALORIMETER | 336 | 306 | 427 | -30 | -120 | 8,631 | 7,613 | 7,372 | -1,018 | 242 | 17,830 | 17,830 | 0 |
| 4.1.6 ANTICOINCIDENCE DETECTOR | 1,133 | 757 | 293 | -377 | 464 | 7,048 | 6,070 | 6,790 | -978 | -720 | 11,557 | 11,557 | 0 |
| 4.1.7 ELECTRONICS | 318 | 348 | 345 | 30 | 3 | 4,898 | 4,834 | 4,828 | -64 | 6 | 16,672 | 16,672 | 0 |
| 4.1.8 MECHANICAL SYSTEMS | 40 | 160 | 192 | 120 | -31 | 4,643 | 4,099 | 3,735 | -544 | 364 | 10,373 | 10,373 | 0 |
| 4.1.9 INTEGRATION & TEST | 78 | 97 | 153 | 19 | -56 | 1,639 | 1,624 | 1,612 | -15 | 12 | 6,588 | 6,588 | 0 |
| 4.1.A PERFORMANCE AND SAFETY ASSURA | -90 | -90 | -78 | 0 | -13 | 1,061 | 1,061 | 729 | 0 | 332 | 1,607 | 1,607 | 0 |
| 4.1.B LAT INSTRUMENT OPERATIONS CENT | 32 | 45 | 0 | 13 | 45 | 542 | 486 | 262 | -56 | 224 | 2,512 | 2,512 | 0 |
| 4.1.C EDUCATION AND PUBLIC OUTREACH | 32 | 36 | 16 | 4 | 19 | 842 | 845 | 746 | 4 | 99 | 2,684 | 2,684 | 0 |
| 4.1.D SCIENCE ANALYSIS SOFTWARE | 88 | 85 | 62 | -2 | 24 | 1,257 | 1,246 | 1,093 | -12 | 153 | 3,595 | 3,595 | 0 |
| 4.1.E SUBORBITAL FLIGHT TEST | 0 | 0 | 0 | 0 | 0 | 1,321 | 1,321 | 1,325 | 0 | -4 | 1,321 | 1,321 | 0 |
| Gen. and Admin. | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Undist. Budget | | | | | | | | | | | 0 | 0 | 0 |
| Sub Total | 5,038 | 4,224 | 2,820 | -814 | 1,404 | 49,491 | 46,125 | 45,435 | -3,366 | 689 | 107,462 | 107,462 | 0 |
| Contingency | | | | | | | | | | | 14,251 | 14,251 | |
| Total | 5,038 | 4,224 | 2,820 | -814 | 1,404 | 49,491 | 46,125 | 45,435 | -3,366 | 689 | 121,713 | 121,713 | |

**Attachment 7
LAT Performance, through March 2003, by Organization**

| Cost Performance Report - Organization | | | | | | | | | | | | | |
|----------------------------------------|-------------------|-------------------|---------------------------------------|----------|-----------------------|---------------------------------------|-------------------|-----------------------------------|----------------|---------------------|-------------------------------|-------------------------------|----------|
| Contractor: Location: | | | Contract Type/No: | | | Project Name/No: GLAST LAT Project | | Report Period: 2/28/03 3/31/03 | | | | | |
| Quantity | Negotiated Cost | | Est. Cost Authorized Unpriced Work | | Tgt. Profit/ Fee % | | Tgt. Price | Est Price | Share Ratio | Contract Ceiling | Estimated Contract Ceiling | | |
| 1 | 0 | | 0 | | 0 | | 0 | 0 | | 0 | 0 | | |
| OBS Item | Current Period | | | | | Cumulative to Date | | | | | At Completion | | |
| | Budgeted Cost | | Actual Cost Work | Variance | | Budgeted Cost | | Actual Cost Work | Variance | | Budgeted | Latest Revised Estimate | Variance |
| | Work Scheduled | Work Performed | | Schedule | Cost | Work Scheduled | Work Performed | | Schedule | Cost | | | |
| (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| DG *** GSFC | 873 | 540 | 281 | -333 | 259 | 8,304 | 7,370 | 7,812 | -934 | -442 | 14,106 | 14,106 | 0 |
| DH *** HEPL | 231 | 234 | 97 | 3 | 137 | 3,639 | 3,553 | 3,188 | -86 | 365 | 8,934 | 8,934 | 0 |
| DL *** SLAC | 3,433 | 2,884 | 1,883 | -549 | 1,001 | 23,850 | 22,449 | 22,913 | -1,402 | -465 | 54,464 | 54,464 | 0 |
| DN *** NRL | 478 | 475 | 504 | -2 | -29 | 11,183 | 10,176 | 9,237 | -1,006 | 939 | 24,353 | 24,353 | 0 |
| DO *** Financial Plan | 0 | 0 | 0 | 0 | 0 | 32 | 32 | 32 | 0 | 0 | 32 | 32 | 0 |
| DS *** SSU | 32 | 36 | 16 | 4 | 19 | 840 | 843 | 746 | 3 | 97 | 2,609 | 2,609 | 0 |
| DT *** Texas A&M | 0 | 0 | 0 | 0 | 0 | 16 | 16 | 15 | 0 | 0 | 16 | 16 | 0 |
| DU *** UCSC | -17 | 46 | 33 | 63 | 13 | 1,603 | 1,661 | 1,470 | 58 | 192 | 2,666 | 2,666 | 0 |
| DW *** UW | 8 | 8 | 5 | 0 | 3 | 24 | 24 | 21 | 0 | 3 | 283 | 283 | 0 |
| Gen. and Admin. | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Undist. Budget | | | | | | | | | | | 0 | 0 | 0 |
| Sub Total | 5,038 | 4,224 | 2,820 | -814 | 1,404 | 49,491 | 46,125 | 45,435 | -3,366 | 689 | 107,463 | 107,463 | 0 |
| Contingency | | | | | | | | | | | 14,250 | 14,250 | |
| Total | 5,038 | 4,224 | 2,820 | -814 | 1,404 | 49,491 | 46,125 | 45,435 | -3,366 | 689 | 121,713 | 121,713 | |

Attachment 8 LAT Performance Analysis, March 2003

| | WBS | BAC | BCWS | BCWP | ACWP | SV \$ | CV \$ | % BCWS | % BCWP | % ACWP | SV Trend | CV Trend | SPI | CPI | Cpi_Fcst | CpiSpi_Fcst |
|----|-------|---------|--------|--------|--------|--------|-------|--------|--------|--------|----------|----------|-------|-------|----------|-------------|
| 1 | 4.1 | 107,463 | 49,491 | 46,125 | 45,435 | -3,366 | 689 | 46.05 | 42.92 | 42.28 | ↓ | ↑ | 0.932 | 1.015 | 105,856 | 110,266 |
| 2 | 4.1.1 | 15,357 | 7,160 | 7,160 | 7,285 | 0 | -125 | 46.63 | 46.63 | 47.44 | ↔ | ↑ | 1.000 | 0.983 | 15,625 | 15,625 |
| 3 | 4.1.2 | 6,453 | 3,049 | 3,049 | 3,029 | 0 | 20 | 47.25 | 47.25 | 46.94 | ↑ | ↑ | 1.000 | 1.007 | 6,410 | 6,410 |
| 4 | 4.1.4 | 10,915 | 7,400 | 6,716 | 6,630 | -684 | 87 | 67.79 | 61.53 | 60.74 | ↓ | ↑ | 0.908 | 1.013 | 10,775 | 11,197 |
| 5 | 4.1.5 | 17,830 | 8,631 | 7,613 | 7,372 | -1,018 | 242 | 48.41 | 42.70 | 41.34 | ↔ | ↓ | 0.882 | 1.033 | 17,263 | 18,586 |
| 6 | 4.1.6 | 11,557 | 7,048 | 6,070 | 6,790 | -978 | -720 | 60.98 | 52.52 | 58.75 | ↓ | ↑ | 0.861 | 0.894 | 12,928 | 13,917 |
| 7 | 4.1.7 | 16,672 | 4,898 | 4,834 | 4,828 | -64 | 6 | 29.38 | 28.99 | 28.96 | ↑ | ↑ | 0.987 | 1.001 | 16,651 | 16,808 |
| 8 | 4.1.8 | 10,373 | 4,643 | 4,099 | 3,735 | -544 | 364 | 44.76 | 39.52 | 36.01 | ↑ | ↓ | 0.883 | 1.097 | 9,451 | 10,210 |
| 9 | 4.1.9 | 6,588 | 1,639 | 1,624 | 1,612 | -15 | 12 | 24.89 | 24.66 | 24.47 | ↑ | ↓ | 0.991 | 1.008 | 6,538 | 6,584 |
| 10 | 4.1.A | 1,607 | 1,061 | 1,061 | 729 | 0 | 332 | 66.01 | 66.01 | 45.37 | ↔ | ↔ | 1.000 | 1.455 | 1,105 | 1,105 |
| 11 | 4.1.B | 2,512 | 542 | 486 | 262 | -56 | 224 | 21.58 | 19.36 | 10.45 | ↑ | ↑ | 0.897 | 1.853 | 1,356 | 1,481 |
| 12 | 4.1.C | 2,684 | 842 | 845 | 746 | 4 | 99 | 31.36 | 31.50 | 27.80 | ↑ | ↑ | 1.004 | 1.133 | 2,369 | 2,362 |
| 13 | 4.1.D | 3,595 | 1,257 | 1,246 | 1,093 | -12 | 153 | 34.97 | 34.65 | 30.40 | ↓ | ↑ | 0.991 | 1.140 | 3,154 | 3,174 |
| 14 | 4.1.E | 1,321 | 1,321 | 1,321 | 1,325 | 0 | -4 | 100.00 | 100.00 | 100.29 | ↔ | ↔ | 1.000 | 0.997 | 1,325 | 1,325 |



LEGEND

BAC: Budget At Complete
 SV \$: Schedule Variance = BCWP - BCWS
 % BCWS: Percent Scheduled = BCWS/BAC
 BCWS: Budgeted Cost of Work Scheduled (to date)
 CV \$: Cost Variance = BCWP - ACWP
 % BCWP: Percent Complete = BCWP/BAC
 BCWP: Budgeted Cost of Work Performed (to date)
 SPI: Schedule Performance Index = BCWP/BCWS
 % ACWP: Percent Spent = ACWP/BAC
 ACWP: Actual Cost of Work Performed (to date)
 CPI: Cost Performance Index = BCWP/ACWP

SV Trend: Schedule Variance Trend = SV\$ / BCWS
 CV Trend: Cost Variance Trend = CV\$ / BCWP
 Cpi_Fcst: CPI (to date) EAC Forecast = BAC / CPI
 CpiSpi_Fcst: Combination CPI and SPI EAC Forecast = ACWP + (BAC - BCWP) / (CPI * SPI)

| | | | |
|---------------------------------------|----------------------|--------------------------------------|---------------------|
| ■ | Worse than -15% | ■ | Between -5% and 10% |
| ■ | Between -15% and -5% | ■ | Better than 10% |
| Change Threshold 10% | | | |

**Attachment 9
LAT Manpower (DOE/NASA-Funded)**



Attachment 10
LAT Manpower Data, through March 2003, by Organization

| Program: LAT3 | | Description: GLAST LAT Project | | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | | |
|------------------------------------------|-----|-----------------------------------|--------|----------------------------------------------------------------------------|-------|-------|-------|-------|----------------|--------|-------|-------|-------|-------|-------|
| Run Date: 5/1/03 | | Status Date: 3/31/03 | | | | | | | | | | | | | |
| | | PRIOR | OCT02 | NOV02 | DEC02 | JAN03 | FEB03 | MAR03 | Cum-to Date | APR03 | MAY03 | JUN03 | JUL03 | AUG03 | SEP03 |
| CAPW[3] | | | | | | | | | | | | | | | |
| 4.1.1 INSTRUMENT MANAGEMENT | FTE | PLANNED | 206.8 | 11.1 | 11.1 | 11.1 | 11.1 | 4.8 | 47.5 | 303.3 | 18.1 | 18.0 | 16.7 | 16.8 | 16.8 |
| | | ACTUALS | 198.5 | 15.0 | 10.7 | 12.5 | 11.8 | 13.9 | 36.7 | 299.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.2 SYSTEM ENGINEERING | FTE | PLANNED | 37.0 | 2.1 | 2.1 | 2.0 | 1.8 | 1.9 | -6.1 | 40.8 | 1.6 | 1.6 | 1.6 | 1.6 | 1.6 |
| | | ACTUALS | 26.0 | 1.7 | 1.1 | 1.2 | 1.2 | 1.4 | 2.0 | 34.7 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.4 TRACKER | FTE | PLANNED | 509.3 | 21.6 | 25.8 | 27.3 | 26.1 | 26.6 | 15.3 | 652.0 | 28.3 | 28.1 | 19.9 | 17.6 | 18.5 |
| | | ACTUALS | 479.9 | 16.9 | 24.5 | 25.3 | 21.4 | 22.9 | 18.9 | 609.8 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.5 CALORIMETER | FTE | PLANNED | 970.7 | 63.4 | 57.4 | 44.2 | 48.5 | 49.2 | 45.0 | 1278.4 | 43.3 | 44.0 | 51.8 | 52.4 | 48.7 |
| | | ACTUALS | 299.5 | 20.4 | 22.9 | 24.9 | 16.0 | 16.5 | 18.1 | 418.3 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.6 ANTICOINCIDENCE DETECTOR | FTE | PLANNED | 306.5 | 23.2 | 22.9 | 19.0 | 19.5 | 18.3 | 53.2 | 462.6 | 24.9 | 20.6 | 20.3 | 15.5 | 16.4 |
| | | ACTUALS | 275.9 | 25.8 | 31.5 | 39.1 | 30.3 | 27.2 | 29.4 | 459.1 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.7 ELECTRONICS | FTE | PLANNED | 254.6 | 7.1 | 7.7 | 13.3 | 19.1 | 21.1 | 16.1 | 339.1 | 18.6 | 18.5 | 17.9 | 17.9 | 13.7 |
| | | ACTUALS | 264.0 | 8.1 | 8.6 | 10.8 | 13.6 | 18.6 | 22.2 | 345.8 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.8 MECHANICAL SYSTEMS | FTE | PLANNED | 130.5 | 10.9 | 13.8 | 7.5 | 8.4 | 7.8 | -4.9 | 174.0 | 8.1 | 6.5 | 4.0 | 4.6 | 5.3 |
| | | ACTUALS | 93.0 | 7.4 | 8.5 | 9.2 | 9.5 | 10.6 | -7.3 | 131.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.9 INSTRUMENT INTEGRATION AND TESTING | FTE | PLANNED | 91.4 | 8.9 | 6.8 | 13.2 | 10.2 | 7.5 | 8.3 | 146.3 | 9.8 | 9.5 | 12.8 | 11.6 | 16.9 |
| | | ACTUALS | 82.0 | 8.4 | 9.7 | 8.3 | 8.2 | 11.4 | 10.3 | 138.3 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.A PERFORMANCE AND SAFETY ASSURANCE | FTE | PLANNED | 52.0 | 2.6 | 2.6 | 2.6 | 2.6 | 2.6 | -7.0 | 57.9 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 |
| | | ACTUALS | 41.6 | 2.2 | 1.8 | 2.1 | 2.0 | 2.1 | -4.0 | 47.8 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.B LAT INSTRUMENT OPERATIONS CENTER | FTE | PLANNED | 22.8 | 2.2 | 2.2 | 2.2 | 2.2 | 2.2 | 2.3 | 36.0 | 2.3 | 2.4 | 2.4 | 2.2 | 2.2 |
| | | ACTUALS | 22.7 | 0.0 | 0.0 | 1.7 | -1.8 | 0.0 | 0.0 | 22.7 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.C EDUCATION AND PUBLIC OUTREACH | FTE | PLANNED | 44.6 | 1.7 | 1.7 | 1.6 | 2.0 | 2.0 | 2.0 | 55.4 | 2.0 | 2.0 | 2.0 | 6.4 | 2.0 |
| | | ACTUALS | 47.4 | 0.0 | 5.5 | 3.0 | 1.7 | 2.3 | 4.5 | 64.4 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.D SCIENCE ANALYSIS SOFTWARE | FTE | PLANNED | 318.2 | 18.5 | 18.2 | 23.1 | 20.2 | 25.0 | 24.7 | 447.9 | 24.7 | 24.7 | 24.5 | 24.1 | 23.0 |
| | | ACTUALS | 186.2 | 9.6 | 10.2 | 10.5 | 11.5 | 11.6 | 12.1 | 251.7 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1.E SUBORBITAL FLIGHT TEST | FTE | PLANNED | 111.9 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 111.9 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| | | ACTUALS | 75.3 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 75.3 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| Grand Totals: | | PLANNED | 3056.1 | 173.3 | 172.2 | 167.1 | 171.9 | 168.8 | 196.4 | 4105.8 | 182.3 | 176.8 | 174.6 | 171.5 | 166.0 |
| | | ACTUALS | 2091.9 | 115.3 | 134.9 | 148.6 | 125.6 | 138.6 | 142.8 | 2897.7 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |