


Monthly Progress Report

(Month Ending September 2003)

GLAST Large Area Telescope (LAT)



LAT-MR-02601-02

November 6, 2003

1.0 Introduction

This monthly progress report is submitted to the GLAST Project Office at the Goddard Space Flight Center and the Department of Energy SLAC Site Office. The report summarizes LAT project status as of the end of September, 2003.

2.0 Recent Progress and Status

4.1.4 Tracker

All ASIC wafers have been received and tested (including radiation testing). Dicing and lapping is well advanced. Significant progress has been made in the multichip module (MCM) front end electronics pitch adapter flex circuit attachment; the manufacture of 50 preproduction parts will be started in early October. The MCM/ASIC qualification test plan, MCM test system, and burn-in system are underway. The final length of the flex circuit cables was determined; the final mechanical layout is in progress. The Tracker minitower was integrated twice by the Integration & Test subsystem. The readout controller ASIC time-over-threshold processing was found to have a problem, causing occasional event reading timeouts. Sidewall drawings are complete. Prepreg is available at both US and Italian vendors; sidewall production will begin at the vendors this week. The plan for lower face sheet repair on the bottom tray was approved and the tray has been repaired. The flexure static test plan and analysis were completed and the pre-test review was held. The mid-tray closeout drawings were released and machining has commenced. Bias circuit drawings are complete and bids are being solicited from potential vendors. An additional engineer has been hired at SLAC. The effect on tray stiffness of splitting the foils was found to be negligible.

4.1.5 Calorimeter

Over 400 CsI crystals have now been fully tested and shipped to NRL; some minor quality issues continue to be addressed. The vendor for the flight photodiode assemblies has begun practice assembly. Photodiode assemblies for the crystal detector element (CDE) qualification units were manufactured. The manufacturing readiness review for the pre-qualification CDE assembly was held. Twelve pre-qualification CDEs have been bonded with flight tooling. Optical tests have now been completed on nine CDEs. The mechanical structure titanium inserts have been manufactured. Revisions have been made to the carbon composite structure tooling design, and the tooling is being manufactured. Radiation testing of commercial, off-the-shelf, analog-to-digital and digital-to-analog converters was completed and shown to meet requirements. The ASIC functional test boards and software environment are fully functional. The flight analog front end electronics (AFEE) layout is essentially complete; a prototype board will be fabricated in October.

4.1.6 Anticoincidence Detector

A peer review of ACD electronics was held. Screening and qualification test boards for the flight version of the analog ASIC were designed, fabricated, and being prepared for assembly. Preparations are being made to test Version 3 of the readout controller ASIC.

Screening and qualification test boards are designed and in layout, test equipment is being purchased, calibrated, and/or repaired. The thermal vacuum test of the high voltage bias supply was performed, with no problems identified. A corona test was performed on the phototube, and assembly of the first set of tubes commenced. A manufacturing readiness review was held for the base frame, and it was sent out for fabrication. A manufacturing problem occurred when curing two side panels of the flight composite shell so the panels had to be discarded. Material for the flight spares will be used to replace the material from the discarded panels. A flight-like tile detector assembly was received from Fermilab; an interference problem discovered on most of the tiles was discovered and resolved.

4.1.7 Electronics

The power distribution unit continues to be tested. The tower electronics model power supply board has been laid out, fabricated, and is now undergoing testing. The crate power supply has been fabricated and is being loaded. New flight ASICs were received (Calorimeter front-end, ACD front-end, ACD readout controller, and data acquisition ASICs for electronics ground support equipment). The contract for ASIC grinding/dicing/picking was placed. The first wafer was cut and delivered to the vendor for prototype plastic packaging. The test stand for GASU testing was built. One of two new flight software engineers was hired this month.

4.1.8 Mechanical Systems

A peer review was held for the grid box structural design. A design review was held for the cross-LAT electronics box interface. Testing of the 1x4 grid was completed. The Calorimeter-grid interface detailed design has been completed. The cross-LAT thermal interface detailed design has also been completed (pending analysis and test verifications). The grid vendor has begun rough-machining the first billet.



Figure 1: Grid being rough-machined.

4.1.9 Integration & Test

The Calorimeter engineering model (EM) and Tracker minitower were integrated into the single grid bay mockup to comprise an EM tower, and a limited performance test was conducted. The muon telescope was completed (the lead filter is yet to be added). The EM tower was then de-integrated, to pursue Tracker high voltage bias debugging and Tracker characterization. The Calorimeter EM script migration was performed. The EM tower was reintegrated and data taking resumed (trigger acknowledge optimization and cosmic ray data with internal and external muon telescope triggers). Mechanical dimensions of the single grid bay were characterized, in support of the 1x4 grid fit check. An electrical safety upgrade to the LAT Integration Facility was completed.



Figure 2: Engineering Model tower integration.

3.0 Schedule Status

The status of significant milestones identified in the Project Management Plan (LAT-MD-00054-08) for the LAT project is summarized in Attachments 1 and 2. Attachment 1 presents the status of the Level 1 and Level 2 milestones. Attachment 2 shows the status of the Level 3 milestones planned to occur during the six months preceding and following the current month. Unfavorable variance projections greater than one week to the future milestones are discussed below.

Engineering Model (1x4) Grid (1M1001380)

Baseline/Target Finish: 12/02/02 Projected Finish: 11/03/03 Variance: -228 days
Lack of sufficient manpower, vendor machine failure, and design maturity of the Calorimeter-grid interface definition have impacted the delivery of this milestone. An

existing 1x1 grid bay mockup will be used to develop test procedures and electrical ground support equipment (EGSE). The 1x4 grid has been received at SLAC, and is being tested prior to delivery to I&T. The Tracker vibe fixture will be modified to drill the 1x4 grid; expected delivery of the 1x4 grid to I&T is mid-December.

Tracker Engineering Model (1M1001430)

Baseline/Target Finish: 12/09/02 Projected Finish: 11/14/03 Variance: -232 days
The delivery of the full Tracker EM has been delayed by the redesign of the bottom tray. In the meantime, the upgraded EM minitower has been delivered to I&T, and will be used with the aforementioned 1x1 grid bay mockup to develop test procedures and EGSE. The delay of the full tower can be accommodated in the I&T schedule with no further impact.

GEM H/W Driver, Final Version, Elex to I&T/Online (1M1001390)

Baseline/Target Finish: 01/07/03 Projected Finish: 11/14/03 Variance: -218 days
Resources have been diverted from the completion of this milestone to other tasks with higher priority. The need for additional hardware testing is also a factor in the delay. This delay can be accommodated in the Integration & Test schedule with no further impact. (Note: this milestone will be redefined in the project rebaseline plan, and will be considered part of the GASU completion.)

EGSE EM2 Release, Electronics to I&T (1M7941150)

Baseline/Target Finish: 06/12/03 Projected Finish: 11/17/03 Variance: -110 days
Resources have been diverted from the completion of this milestone to other tasks with higher priority, most notably the power supply design. This milestone will be further delayed (until December) due to procurement delays. This can be accommodated in the Integration & Test schedule with no further impact.

EM2 Tower Engineering Model from Electronics to Calorimeter (1M75000000)

Baseline/Target Finish: 08/25/03 Projected Finish: 11/17/03 Variance: -59 days
This item is needed for the calibration unit; which will be rescheduled in accordance with the approved change in the beam test schedule.

Calibration Unit Spacecraft Simulator from Electronics to I&T (1M19500400)

Baseline/Target Finish: 08/29/03 Projected Finish: 02/02/04 Variance: -100 days
This item is needed for the calibration unit; which will be rescheduled in accordance with the approved change in the beam test schedule.

Calorimeter Engineering Model Returned to NRL (1M1001520)

Baseline/Target Finish: 09/08/03 Projected Finish: 10/17/03 Variance: -29 days
As of publication of this report, the Calorimeter EM was returned to NRL on the projected date.

EM2 Tower EM Qual Towers A,B from Electronics to Tracker (1M1000920)

Baseline/Target Finish: 10/16/03 Projected Finish: 11/17/03 Variance: -22 days
Given the delay in Tracker modules A&B (see below), resources have been diverted from this task to address other priorities. This is not a schedule driver for the Tracker tower deliveries at this time.

EGSE Calibration Unit Release – Electronics to I&T (1M7941160)

Baseline/Target Finish: 01/14/04 Projected Finish: 04/12/04 Variance: -61 days
This item is needed for the calibration unit; which will be rescheduled in accordance with the approved change in the beam test schedule.

Tracker Modules A& B Ready for Integration (1M1000200)

Baseline/Target Finish: 02/17/04 Projected Finish: 05/28/04 Variance: -73 days
The delay is primarily due to a delay in MCM procurement contract negotiations and availability of parts. This has been further compounded by problems found in the readout controller ASIC, requiring refabrication. Issues in the bottom tray design and tower sidewall fabrication have been resolved. The pending replan of the LAT project will address these issues.

Calorimeter Modules A& B Ready for Integration (1M1000210)

Baseline/Target Finish: 02/17/04 Projected Finish: 06/24/04 Variance: -91 days
Withdrawal of French support for CDE manufacturing has delayed Calorimeter deliveries to LAT Integration & Test. The pending replan of the LAT project will take this under consideration.

Flight Spacecraft Simulator from Electronics to I&T (1M19500540)

Baseline/Target Finish: 02/27/04 Projected Finish: 07/22/04 Variance: -102 days
At the time the baseline date was determined, the spacecraft vendor had not been selected. (Note: this milestone will be redefined in the project rebaseline plan, and will be considered part of the completion of the final electronics ground support equipment.)

Tracker Modules 1&2 Ready for Integration (1M1000220)

Baseline/Target Finish: 03/15/04 Projected Finish: 06/25/04 Variance: -73 days
See “Tracker Modules A&B”, above.

Calorimeter Modules 1&2 Ready for Integration (1M1000230)

Baseline/Target Finish: 03/15/04 Projected Finish: 07/09/04 Variance: -82 days
See “Calorimeter Modules A&B”, above.

Flight TEM Assembly 1,2 – Electronics to I&T (1M7941050)

Baseline/Target Finish: 03/15/04 Projected Finish: 05/04/04 Variance: -36 days
The schedule for flight TEM and associated power supply assemblies will be delayed, as part of the project replan.

Flight TEM Power Supply Assembly 1,2 – Electronics to I&T (1M7941060)

Baseline/Target Finish: 03/15/04 Projected Finish: 06/10/04 Variance: -62 days

The schedule for flight TEM and associated power supply assemblies will be delayed, as part of the project replan.

4.0 Financial Status

Attachment 3 depicts the costs, commitments, and performance through the end of the current reporting period.

Attachments 4 and 5 summarize the actual costs through the current period, by WBS level 3 and institution, respectively. The hours worked/FTE lines include only DOE/NASA-funded labor

5.0 Performance Status (Comparison to Project Baseline)

Attachment 6 is a Cost Performance Report (CPR) for the end of the current reporting period, by WBS level 3. The CPR shows the time-phased budget to date (BCWS), the earned value (BCWP), and the actual costs through the end of the month (ACWP). Attachment 7 shows the same information for each participating DOE- and/or NASA-funded institution. The schedule variance is equal to the difference between the budget-to-date and the earned value and represents a measure of the ahead (positive) or behind (negative) schedule position. The cost variance is equal to the difference between the earned value and the actual costs.

Attachment 8 shows performance analysis (by WBS level 3), including trends in the schedule and cost variances from the previous period. Cumulative cost variances exceeding 10% of the BCWP and cumulative schedule variances exceeding 10% of BCWS (favorable and unfavorable) are discussed below.

4.1.5 Calorimeter

The schedule variance is largely due to a delay in the flight analog front-end electronics boards; the ASICs are not expected to be received until December, so this variance will persist until the project plan is reprogrammed.

4.1.6 Anticoincidence Detector

The flight shell and tile detector assembly tiedown procurements were not received on schedule (not considered critical path). Manpower was diverted from the MGSE design work to support the tile shell assembly design. MGSE hardware procurements have been deferred until fiscal year 2004.

The unfavorable cost variance is due to higher labor costs than planned for the tile shell assembly and base electronics assembly (BEA) work. Contract labor support is being

reduced in favor of NASA/Goddard civil servant labor, where appropriate. The GLAST mission has provided funding to appropriate ACD items, contributing to the favorable cost variance in the current period.

4.1.7 Electronics

The unfavorable cost variance is due to an advance payment required by British Aerospace for the flight processors. This advance payment was not in the baseline schedule, rather, payment was planned to occur when the items were received. This variance will be reduced as part of the project replan.

4.1.8 Mechanical Systems

The unfavorable schedule variance is due to filling key engineering and design positions slower than planned. These positions have been filled, however, additional personnel may be required to recover schedule. There has also been a delay in placement of the Lockheed Martin Phase II subcontract (now placed). This variance will be addressed as part of the project replan.

4.1.9 Integration & Test

The mechanical ground support equipment work has been unfavorably affected by the delay in receiving the engineering models. This variance will be minimized as part of the project replan.

4.1.A Performance & Safety Assurance

The favorable cost variance is due to the delay in the hire of a part-time parts engineer at NRL (now on board), specific mission-assurance-related activities being covered by other LAT subsystems, less travel taken than planned, and invoicing delays.

4.1.B Instrument Operations Center

The unfavorable schedule variance results from a delay in hiring additional planned resources. Recruitment for a regular subsystem manager (non-acting) is underway at SLAC, which is the first step towards increasing the staffing. The pending replan of the LAT project includes incorporating much of the IOC cost into the SLAC operating budget; this will alleviate the positive cost variance.

4.1.D Science Analysis Software

Hiring delays at Stanford/HEPL and GSFC have resulted in a favorable cost variance. These hires have now been completed; the favorable cost variance will be returned to contingency.

6.0 Change Control and Contingency Analysis

No change requests were approved by the LAT Configuration Control Board during this period. The fabrication phase cost baseline remains at \$107.7M; contingency remains at \$25.5M. (In anticipation of the pending replan of the project, funding was increased in August to \$133.2M.)

7.0 Staffing

Attachments 9-10 demonstrate the staffing plan, and reports of actual manpower received. Note from Attachment 10 that not all participating organizations are providing manpower data.

Attachment 1 Milestones, Levels 1-2

| Activity ID | Activity Description | Target Finish Date | Variance | Scheduled Finish Date | Timeline | | | | | | | | | | | |
|---|--|--------------------|----------|-----------------------|----------|------|------|------|------|------|---|---|---|--|--|---|
| | | | | | FY01 | FY02 | FY03 | FY04 | FY05 | FY06 | | | | | | |
| DOENASA Joint Oversight Group (Level 1) | | | | | | | | | | | | | | | | |
| 1M1P 000000 | DOE Citicã Decisiõ (CD) Approval | 06/25/01A | 0 | 06/25/01A | | ▼ | | | | | | | | | | |
| 1M1P 000010 | CD-1 Approval | 07/01/02 | -15 | 07/23/02A | | | ▼ | | | | | | | | | |
| 1M1P 000020 | CD-2 Approval | 12/13/02 | 23 | 11/08/02A | | | | ▼ | | | | | | | | |
| 1M1P 000030 | CD-3 Approval | 07/15/03 | -50 | 09/03/03A | | | | | ▼ | | | | | | | |
| 1M1P 000060 | Flight GRD Complete | 09/15/04 | 0 | 09/15/04 | | | | | | ▼ | | | | | | |
| 1M1P 000040 | CD-4 Approval | 03/15/05 | 0 | 03/15/05 | | | | | | | | | | | | ▼ |
| DOENASA Federal Project Managers (Level 2) | | | | | | | | | | | | | | | | |
| 1M1B F00000 | Launch Bãtion Flight | 08/01/01A | 0 | 08/01/01A | | ▼ | | | | | | | | | | |
| 1M1000100 | Instrument Primary Design Review | 01/08/02A | 0 | 01/08/02A | | | ▼ | | | | | | | | | |
| 1M1000110 | ICDR (Citicã Design Review) | 04/30/03 | -12 | 05/16/03A | | | | ▼ | | | | | | | | |
| 1M1000730 | TKR, CAL RM A,B Available for Calibration Unit | 02/17/04 | 0 | 02/17/04 | | | | | ▼ | | | | | | | |
| 1M1000740 | Start LAT Integration | 06/15/04 | 0 | 06/15/04 | | | | | | ▼ | | | | | | |
| 1M1000700 | Pre-Environmentã Testing Review | 02/15/05 | 0 | 02/15/05 | | | | | | | ▼ | | | | | |
| 1M1000120 | PSR- Instrument Pre-Ship Review | 07/07/05 | 0 | 07/07/05 | | | | | | | | ▼ | | | | |
| 9I023350 | AV: LAT Ready to Ship to SCO | 07/22/05 | -34 | 09/09/05 | | | | | | | | | ▼ | | | |
| 1M1000140 | LAT Ready forãtion (RR) to Spacecraft | 09/22/05 | 0 | 09/22/05 | | | | | | | | | | | | ▼ |

Attachment 2
Level 3 Milestones (One-Year View)
Page 1 of 2


| Activity ID | Activity Description | Target Finish Date | Variance | Scheduled Finish Date | AV | ND | FY01 | | | | FY04 | | | | | |
|--|--|---|----------|-----------------------|----|----|---|--------------|----|----|------|----|----|----|---|---|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | |
| Instrument Project Office (Level 3) | | | | | | | | | | | | | | | | |
| 1M1001380 | Delivery of EM (1X4) Grid to I&T/MSGE | 12/02/02* | -228 | 11/03/03* | 8 | 9 | • | | | | | ▽ | | | | |
| 1M1001430 | Delv of TKR EM to SLAC I&T/MSGE | 12/09/02* | -232 | 11/14/03* | 4 | 9 | • | | | | | ▽ | | | | |
| 1M1001390 | GEM h/w driver, final ver-ELX to I&T/Online | 01/07/03 | -218 | 11/14/03 | 7 | 9 | | • | | | | ▽ | | | | |
| 1M7941350 | High Voltage Power Supply (Bd & Prts)-ACD toElec | 02/03/03* | -66 | 05/07/03A | 6 | 7 | | • | | | | | | | | |
| 1M7941320 | (2) ACD Electronics Modules - EM2 (Elec to ACD) | 04/24/03 | 59 | 01/30/03A | 7 | 6 | | ▼ | | | | | | | | |
| 1M1001490 | SIS description-ELX to I&T | 04/30/03* | 23 | 03/28/03A | 7 | 9 | | | • | | | | | | | |
| 1M1001500 | Online EM2 release #1 to FSW | 04/30/03 | -32 | 06/16/03A | 9 | 7 | | | • | | | | | | | |
| 1M19500500 | CU IPS - ELX to I&T/Online | 04/30/03* | 11 | 04/15/03A | 7 | 9 | | | • | | | | | | | |
| 1M7941340 | (11) FREE Bds & ASICS. (1) Fully Tested Bd - EM2 | 05/07/03* | -8 | 05/19/03A | 6 | 7 | | | • | | | | | | | |
| 1M7941150 | EGSE EM2 Release-Elec to I&T | 06/12/03* | -110 | 11/17/03* | 7 | 9 | | | | | | | ▽ | | | |
| 1M1001570 | CU Monte Carlo sim from SAS to I&T/SVAC | 06/13/03* | 156 | 10/22/02A | D | 9 | ▼ | | | | | | | | | |
| 1M1001550 | Online EM2 release #2 to ELX | 06/26/03 | 0 | 06/26/03A | 9 | 7 | | | | | | | | | | |
| 1M59000000 | EM from CAL to I&T | 07/07/03* | -23 | 08/07/03A | 5 | 9 | | | | | | | | | | |
| 1M1000910 | (36) MCM's for EM2 from Tracker to Elec | 07/18/03 | -40 | 09/15/03A | 4 | 7 | | | | | | | | | | |
| 1M75000000 | (6) EM2 TEM-from Elec to CAL | 08/25/03 | -59 | 11/17/03 | 7 | 5 | | | | | | | | ▽ | | |
| 1M19500400 | CU S/C Simulator - ELX to I&T Online | 08/29/03* | -100 | 02/02/04* | 7 | 9 | | | | | | | | | | |
| 1M1001520 | EM CAL Returned to NRL (arrives on dock) | 09/08/03* | -29 | 10/17/03 | 9 | 5 | | | | | | | ▽ | | | |
| 1M1000920 | EM2 TEM for Qual Towers A,B from Elec to Tracker | 10/16/03* | -22 | 11/17/03* | 7 | 4 | | | | | | | ▽ | | | |
| 1M7941160 | EGSE Calibration Unit Release-Elec to I&T | 01/14/04 | -61 | 04/12/04 | 7 | 9 | | | | | | | | | ▽ | |
| 1M005480 | IOC CDR | 02/17/04* | 0 | 02/17/04* | B | B | | | | | | | | | ▽ | |
| 1M1000200 | Tracker Modules A & B RFI (for Calibration) | 02/17/04* | -73 | 05/28/04* | 4 | 9 | | | | | | | | | | ▽ |
| 1M1000210 | Calorimeter Modules A & B RFI (for Calibration) | 02/17/04* | -91 | 06/24/04* | 5 | 9 | | | | | | | | | | ▽ |
| 1M1000990 | ACD Calibration Test Unit at SLAC, Tested & RFI | 02/17/04* | 0 | 02/17/04* | 6 | 9 | | | | | | | | | | ▽ |
| 1M7941120 | EM2 TEM Assy A,B-Elec to I&T | 02/17/04* | 0 | 02/17/04* | 7 | 9 | | | | | | | | | | ▽ |
| 1M7941130 | EM2 TEM PS Assy A,B-Elec to I&T | 02/17/04* | 0 | 02/17/04* | 7 | 9 | | | | | | | | | | ▽ |
| Run Date | 10/30/03 08:43 | GLAST LAT PROJECT Project Milestones (Level 3) 1 Year View (+/- 6mo) | | | | | 1022 LTX1 - MS (L3) FLX1- MS (L3) | Sheet 1 of 2 | | | | | | | | |
| © Primavera Systems, Inc. | | | | | | | | | | | | | | | | |

Attachment 2
Level 3 Milestones (One-Year View)
Page 2 of 2

| Activity ID | Activity Description | Target Finish Date | Variance | Scheduled Finish Date | AV | ND | FY03 | | | | FY04 | | | | | | | | | | | |
|--|---|--------------------|----------|-----------------------|----|----|----------------|----|----|----|--|----|----|----|---|--|--|--|--------------|--|--|--|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| Instrument Project Office (Level 3) | | | | | | | | | | | | | | | | | | | | | | |
| 1M19500540 | Fit S/C Simulator - ELX to I&T | 02/27/04* | -102 | 07/22/04* | 7 | 9 | | | | | | | | | | | | | | | | |
| 1M1000220 | Tracker Modules 1 & 2 RFI (for Calibration) | 03/15/04* | -73 | 06/25/04* | 4 | 9 | | | | | | | | | | | | | | | | |
| 1M1000230 | Calorimeter Modules 1 & 2 RFI (for Calibration) | 03/15/04* | -82 | 07/09/04* | 5 | 9 | | | | | | | | | | | | | | | | |
| 1M7941050 | Flight TEM Assy 1,2-Elec to I&T | 03/15/04* | -36 | 05/04/04* | 7 | 9 | | | | | | | | | | | | | | | | |
| 1M7941060 | Flight TEM PS Assy 1,2-Elec to I&T | 03/15/04* | -62 | 06/10/04* | 7 | 9 | | | | | | | | | | | | | | | | |
| Run Date | | | | | | | 10/30/03 08:43 | | | | GLAST LAT PROJECT Project Milestones (Level 3) 1 Year View (+/- 6mo) | | | | 1022 LTX1 - MS (L3) FLX1- MS (L3) | | | | Sheet 2 of 2 | | | |
| © Primavera Systems, Inc. | | | | | | | | | | | | | | | | | | | | | | |

Attachment 3

Budget vs Actuals vs Performance DOE + NASA Project Expenditures 4.1 LAT



Attachment 4
LAT Costs, through September 2003, by WBS

| | | | | | | | | | |
|---|---------------|---------|--------------|---------|---|-------|----------------------|---------------------------------------|-----------------------------------|
| Monthly Contractor Financial Management Report | | | | | | | | Report for Month Ending: 9/30/2003 | |
| To: Kevin Grady, GLAST Project Manager (NASA) Ev Valle, LAT Project Manager (DOE) | | | | | From: Tanya Boysen, LAT Project Controls Manager | | | Budget Value | |
| | | | | | | | | Cost: 0 | Fee: 0 |
| LAT3 | | Type: | | | | | Fund Limitation: | | |
| GLAST LAT Project | | | | | | | 0 | | |
| Reporting Category | Cost Incurred | | | | Estimated Cost | | | 4/3/2000 | Billing |
| | During Month | | Cum. to Date | | Detail | | Balance of Budget | Estimated Final Cost | Unfilled Orders Outstanding |
| | Actual | Planned | Actual | Planned | OCT03 | NOV03 | | | |
| 4.1.1 INSTRUMENT MANAGEMENT | 319 | 341 | 9,273 | 9,565 | 329 | 241 | 5,514 | 15,357 | 15,357 |
| 4.1.2 SYSTEM ENGINEERING | 86 | 166 | 3,731 | 4,266 | 161 | 128 | 2,432 | 6,453 | 6,453 |
| 4.1.4 TRACKER | 481 | 298 | 9,397 | 9,562 | 86 | 111 | 1,128 | 10,722 | 10,722 |
| 4.1.5 CALORIMETER | 486 | 381 | 10,129 | 11,835 | 831 | 508 | 6,361 | 17,830 | 17,830 |
| 4.1.6 ANTICOINCIDENCE DETECTOR | 137 | 244 | 8,758 | 9,416 | 275 | 170 | 2,821 | 12,025 | 12,025 |
| 4.1.7 ELECTRONICS | 545 | 950 | 7,790 | 8,157 | 577 | 309 | 7,996 | 16,672 | 16,672 |
| 4.1.8 MECHANICAL SYSTEMS | 314 | 462 | 5,766 | 7,181 | 257 | 191 | 4,158 | 10,373 | 10,373 |
| 4.1.9 INTEGRATION & TEST | 70 | 263 | 2,306 | 2,939 | 217 | 146 | 3,918 | 6,588 | 6,588 |
| 4.1.A PERFORMANCE AND SAFETY ASSURANCE | 8 | 55 | 795 | 1,110 | 50 | 39 | 723 | 1,607 | 1,607 |
| 4.1.B LAT INSTRUMENT OPERATIONS CENTER | 0 | 28 | 263 | 765 | 34 | 26 | 2,189 | 2,512 | 2,512 |
| 4.1.C EDUCATION AND PUBLIC OUTREACH | 49 | 45 | 1,001 | 1,187 | 78 | 58 | 1,547 | 2,684 | 2,684 |
| 4.1.D SCIENCE ANALYSIS SOFTWARE | 66 | 71 | 1,454 | 1,792 | 75 | 66 | 2,000 | 3,595 | 3,595 |
| 4.1.E SUBORBITAL FLIGHT TEST | 0 | 0 | 1,325 | 1,321 | 0 | 0 | -4 | 1,321 | 1,321 |
| Gen. and Admin. | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total | 2,561 | 3,304 | 61,990 | 69,093 | 2,972 | 1,994 | 40,781 | 107,737 | 107,737 |

Attachment 5
LAT Costs, through September 2003, by Organization and Cost Code

| | | | | | | | | | |
|---|---------------|---------|--------------|---|----------------|-----------------------|-------------------|---------------------------------------|-----------------------------|
| Monthly Contractor Financial Management Report | | | | | | | | Report for Month Ending: 9/30/2003 | |
| To: Kevin Grady, GLAST Project Manager (NASA) Ev Valle, LAT Project Manager (DOE) | | | | From: Tanya Boysen, LAT Project Controls Manager | | | | Budget Value | |
| | | | | | | | | Cost: 0 | Fee: 0 |
| LAT3 GLAST LAT Project | | Type: | | | | Fund Limitation: 0 | | | |
| Reporting Category | Cost Incurred | | | | Estimated Cost | | | 4/3/2000 | Billing |
| | During Month | | Cum. to Date | | Detail | | Balance of Budget | Estimated Final Cost | Unfilled Orders Outstanding |
| | Actual | Planned | Actual | Planned | OCT03 | NOV03 | | | |
| DG *** GSFC | 135 | 272 | 9,749 | 10,894 | 327 | 210 | 4,288 | 14,573 | 14,573 |
| DH *** HEPL | 0 | 230 | 3,777 | 4,995 | 202 | 143 | 5,075 | 9,197 | 9,197 |
| DL *** SLAC | 1,714 | 2,155 | 33,044 | 34,379 | 1,213 | 868 | 18,936 | 54,061 | 54,061 |
| DN *** NRL | 576 | 558 | 12,474 | 15,618 | 1,104 | 676 | 10,046 | 24,300 | 24,300 |
| DO *** Financial Plan Transfer/Sub Out | 0 | 0 | 38 | 32 | 0 | 0 | -6 | 32 | 32 |
| DS *** SSU | 49 | 45 | 996 | 1,179 | 75 | 56 | 1,482 | 2,609 | 2,609 |
| DT *** Texas A&M | 0 | 0 | 15 | 16 | 0 | 0 | 0 | 16 | 16 |
| DU *** UCSC | 59 | 37 | 1,818 | 1,896 | 42 | 33 | 774 | 2,666 | 2,666 |
| DW *** UW | 30 | 8 | 79 | 85 | 9 | 7 | 188 | 283 | 283 |
| Total | 2,561 | 3,304 | 61,990 | 69,093 | 2,972 | 1,994 | 40,781 | 107,737 | 107,737 |

| | | | | | | | | | | |
|----------------------------|----------------------------|---------|--------------|---------|----------------------------------|--------|-------------------|----------------------------|--------------|-----------------------------|
| Reporting Category | Cost Incurred/Hours Worked | | | | Estimated Cost/Hours to Complete | | | Estimated Final Cost/Hours | | Unfilled Orders Outstanding |
| | During Month | | Cum. to Date | | Detail | | Balance of Budget | Project Estimate | Budget Value | |
| | Actual | Planned | Actual | Planned | OCT03 | NOV03 | | | | |
| RL LABOR | 1,038 | 1,318 | 34,033 | 36,469 | 1,412 | 1,254 | 21,804 | 58,503 | 58,503 | |
| <i>FTE (DOE/NASA)</i> | 99.1 | 113.1 | 3,023.3 | 3,060.8 | 112.0 | 120.0 | 1,789.8 | 5,045.2 | 5,045.2 | |
| <i>HOURS (DOE/NASA)</i> | 16,643 | 19,004 | 507,817 | 506,056 | 20,587 | 17,268 | 287,156 | 832,828 | 832,828 | |
| RT TRAVEL | 34 | 67 | 923 | 1,727 | 82 | 84 | 2,217 | 3,306 | 3,306 | |
| RM MATERIAL & SERVICES | 1,467 | 1,814 | 25,060 | 28,521 | 1,462 | 610 | 15,005 | 42,137 | 42,137 | |
| RX MPS & LAB TAX | 23 | 105 | 1,974 | 2,376 | 16 | 46 | 1,755 | 3,791 | 3,791 | |
| Total (not incl FTE/Hours) | 2,561 | 3,304 | 61,990 | 69,093 | 2,972 | 1,994 | 40,781 | 107,737 | 107,737 | |

**Attachment 6
LAT Performance, through September 2003, by WBS**

| Cost Performance Report - Work Breakdown Structure | | | | | | | | | | | | | |
|--|-------------------|-------------------|---------------------------------------|----------|-----------------------|--------------------|-------------------|---------------------------------------|---------------------|--|---------------|-------------------------------|----------|
| Contractor: Location: | | | | | Contract Type/No: | | | Project Name/No: GLAST LAT Project | | Report Period: 10/30/2003 9/30/2003 | | | |
| Quantity | Negotiated Cost | | Est. Cost Authorized Unpriced Work | | Tgt. Profit/ Fee % | Tgt. Price | Est Price | Share Ratio | Contract Ceiling | Estimated Contract Ceiling | | | |
| 1 | 0 | | 0 | | 0 | 0 | 0 | | 0 | 0 | | | |
| CAPW[3] | Current Period | | | | | Cumulative to Date | | | | | At Completion | | |
| | Budgeted Cost | | Actual Cost Work Performed | Variance | | Budgeted Cost | | Actual Cost Work Performed | Variance | | Budgeted | Latest Revised Estimate | Variance |
| | Work Scheduled | Work Performed | | Schedule | Cost | Work Scheduled | Work Performed | | Schedule | Cost | | | |
| Item | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| 4.1.1 INSTRUMENT MANAGEMENT | 341 | 341 | 319 | 0 | 22 | 9,235 | 9,235 | 9,273 | 0 | -37 | 15,357 | 15,357 | 0 |
| 4.1.2 SYSTEM ENGINEERING | 166 | 166 | 86 | 0 | 80 | 4,105 | 4,105 | 3,731 | 0 | 373 | 6,453 | 6,453 | 0 |
| 4.1.4 TRACKER | 298 | 112 | 481 | -186 | -368 | 9,476 | 8,682 | 9,397 | -793 | -715 | 10,722 | 10,722 | 0 |
| 4.1.5 CALORIMETER | 381 | 184 | 486 | -197 | -302 | 11,004 | 9,568 | 10,129 | -1,436 | -562 | 17,830 | 17,830 | 0 |
| 4.1.6 ANTICOINCIDENCE DETECTOR | 244 | 230 | 137 | -15 | 92 | 9,140 | 7,705 | 8,758 | -1,435 | -1,053 | 12,025 | 12,025 | 0 |
| 4.1.7 ELECTRONICS | 950 | 495 | 545 | -455 | -51 | 7,580 | 7,142 | 7,790 | -438 | -648 | 16,672 | 16,672 | 0 |
| 4.1.8 MECHANICAL SYSTEMS | 462 | 317 | 314 | -145 | 2 | 6,923 | 5,955 | 5,766 | -968 | 189 | 10,373 | 10,373 | 0 |
| 4.1.9 INTEGRATION & TEST | 263 | 135 | 70 | -128 | 65 | 2,722 | 2,412 | 2,306 | -310 | 106 | 6,588 | 6,588 | 0 |
| 4.1.A PERFORMANCE AND SAFETY ASS | 55 | 55 | 8 | 0 | 47 | 1,059 | 1,059 | 795 | 0 | 264 | 1,607 | 1,607 | 0 |
| 4.1.B LAT INSTRUMENT OPERATIONS | 28 | 20 | 0 | -8 | 20 | 731 | 607 | 263 | -124 | 344 | 2,512 | 2,512 | 0 |
| 4.1.C EDUCATION AND PUBLIC OUTRE | 45 | 34 | 49 | -11 | -15 | 1,109 | 1,033 | 1,001 | -76 | 32 | 2,684 | 2,684 | 0 |
| 4.1.D SCIENCE ANALYSIS SOFTWARE | 71 | 111 | 66 | 41 | 46 | 1,717 | 1,724 | 1,454 | 7 | 269 | 3,595 | 3,595 | 0 |
| 4.1.E SUBORBITAL FLIGHT TEST | 0 | 0 | 0 | 0 | 0 | 1,321 | 1,321 | 1,325 | 0 | -4 | 1,321 | 1,321 | 0 |
| Gen. and Admin. | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Undist. Budget | | | | | | | | | | | 0 | 0 | 0 |
| Sub Total | 3,304 | 2,199 | 2,561 | -1,105 | -362 | 66,122 | 60,548 | 61,990 | -5,574 | -1,443 | 107,737 | 107,737 | 0 |
| Contingency | | | | | | | | | | | 25,483 | 25,483 | 0 |
| Total | 3,304 | 2,199 | 2,561 | -1,105 | -362 | 66,122 | 60,548 | 61,990 | -5,574 | -1,443 | 133,220 | 133,220 | 0 |

**Attachment 7
LAT Performance, through September 2003, by Organization**

| Cost Performance Report - Work Breakdown Structure | | | | | | | | | | | | | |
|--|-------------------|-------------------|---------------------------------------|----------|-----------------------|--------------------|-------------------|------------------------|---------------------------------------|-------------------------------|---|-------------------------------|----------|
| Contractor: Location: | | | | | | Contract Type/No: | | | Project Name/No: GLAST LAT Project | | Report Period: 10/30/2003 9/30/2003 | | |
| Quantity | Negotiated Cost | | Est. Cost Authorized Unpriced Work | | Tgt. Profit/ Fee % | Tgt. Price | Est Price | Share Ratio | Contract Ceiling | Estimated Contract Ceiling | | | |
| 1 | 0 | | 0 | | 0 | 0 | 0 | | 0 | 0 | | | |
| OBS[1] | Current Period | | | | | Cumulative to Date | | | | | At Completion | | |
| | Budgeted Cost | | Actual Cost Work | Variance | | Budgeted Cost | | Actual Cost Work | Variance | | Budgeted | Latest Revised Estimate | Variance |
| | Work Scheduled | Work Performed | | Schedule | Cost | Work Scheduled | Work Performed | | Schedule | Cost | | | |
| Item | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| DG *** GSFC | 272 | 258 | 135 | -15 | 123 | 10,567 | 9,132 | 9,749 | -1,435 | -617 | 14,573 | 14,573 | 0 |
| DH *** HEPL | 230 | 222 | 0 | -7 | 222 | 4,794 | 4,604 | 3,777 | -189 | 827 | 9,197 | 9,197 | 0 |
| DL *** SLAC | 2,155 | 1,343 | 1,714 | -811 | -370 | 33,166 | 30,700 | 33,044 | -2,466 | -2,344 | 54,061 | 54,061 | 0 |
| DN *** NRL | 558 | 298 | 576 | -260 | -278 | 14,514 | 13,125 | 12,474 | -1,389 | 651 | 24,300 | 24,300 | 0 |
| DO *** Financial Plan | 0 | 0 | 0 | 0 | 0 | 32 | 32 | 38 | 0 | -6 | 32 | 32 | 0 |
| DS *** SSU | 45 | 34 | 49 | -11 | -15 | 1,104 | 1,030 | 996 | -74 | 34 | 2,609 | 2,609 | 0 |
| DT *** Texas A&M | 0 | 0 | 0 | 0 | 0 | 16 | 16 | 15 | 0 | 0 | 16 | 16 | 0 |
| DU *** UCSC | 37 | 36 | 59 | -1 | -23 | 1,854 | 1,833 | 1,818 | -21 | 15 | 2,666 | 2,666 | 0 |
| DW *** UW | 8 | 8 | 30 | 0 | -21 | 76 | 76 | 79 | 0 | -3 | 283 | 283 | 0 |
| Gen. and Admin. Undist. Budget | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sub Total | 3,304 | 2,199 | 2,561 | -1,105 | -362 | 66,122 | 60,548 | 61,990 | -5,574 | -1,443 | 107,737 | 107,737 | 0 |
| Management Resrv. | | | | | | | | | | | 25,483 | 25,483 | 0 |
| Total | 3,304 | 2,199 | 2,561 | -1,105 | -362 | 66,122 | 60,548 | 61,990 | -5,574 | -1,443 | 133,220 | 133,220 | 0 |

Attachment 8 LAT Performance Analysis, September 2003

| | WBS | BAC | BCWS | BCWP | ACWP | SV \$ | CV \$ | % BCWS | % BCWP | % ACWP | SPI Trend | CPI Trend | SPI | CPI | Cpi_Fcst | CpiSpi_Fcst |
|----|-------|---------|--------|--------|--------|--------|--------|--------|--------|--------|-----------|-----------|-------|-------|----------|-------------|
| 1 | 4.1 | 107,737 | 66,122 | 60,548 | 61,990 | -5,574 | -1,443 | 61.37 | 56.20 | 57.54 | ↓ | ↓ | 0.916 | 0.977 | 110,304 | 114,752 |
| 2 | 4.1.1 | 15,357 | 9,235 | 9,235 | 9,273 | 0 | -37 | 60.14 | 60.14 | 60.38 | ↔ | ↑ | 1.000 | 0.996 | 15,419 | 15,419 |
| 3 | 4.1.2 | 6,453 | 4,105 | 4,105 | 3,731 | 0 | 373 | 63.61 | 63.61 | 57.83 | ↔ | ↑ | 1.000 | 1.100 | 5,866 | 5,866 |
| 4 | 4.1.4 | 10,722 | 9,476 | 8,682 | 9,397 | -793 | -715 | 88.37 | 80.97 | 87.64 | ↓ | ↓ | 0.916 | 0.924 | 11,605 | 11,807 |
| 5 | 4.1.5 | 17,830 | 11,004 | 9,568 | 10,129 | -1,436 | -562 | 61.72 | 53.66 | 56.81 | ↓ | ↓ | 0.870 | 0.945 | 18,876 | 20,189 |
| 6 | 4.1.6 | 12,025 | 9,140 | 7,705 | 8,758 | -1,435 | -1,053 | 76.01 | 64.08 | 72.84 | ↔ | ↔ | 0.843 | 0.880 | 13,668 | 14,582 |
| 7 | 4.1.7 | 16,672 | 7,580 | 7,142 | 7,790 | -438 | -648 | 45.47 | 42.84 | 46.72 | ↓ | ↔ | 0.942 | 0.917 | 18,185 | 18,823 |
| 8 | 4.1.8 | 10,373 | 6,923 | 5,955 | 5,767 | -968 | 189 | 66.75 | 57.41 | 55.59 | ↔ | ↔ | 0.860 | 1.033 | 10,044 | 10,739 |
| 9 | 4.1.9 | 6,588 | 2,722 | 2,412 | 2,306 | -310 | 106 | 41.32 | 36.61 | 35.01 | ↓ | ↑ | 0.886 | 1.046 | 6,299 | 6,812 |
| 10 | 4.1.A | 1,607 | 1,059 | 1,059 | 795 | 0 | 264 | 65.90 | 65.90 | 49.49 | ↔ | ↑ | 1.000 | 1.332 | 1,207 | 1,207 |
| 11 | 4.1.B | 2,512 | 731 | 607 | 263 | -124 | 344 | 29.10 | 24.16 | 10.48 | ↔ | ↔ | 0.830 | 2.304 | 1,090 | 1,259 |
| 12 | 4.1.C | 2,684 | 1,109 | 1,033 | 1,001 | -76 | 32 | 41.32 | 38.48 | 37.30 | ↓ | ↓ | 0.931 | 1.032 | 2,601 | 2,719 |
| 13 | 4.1.D | 3,595 | 1,717 | 1,724 | 1,454 | 7 | 269 | 47.75 | 47.95 | 40.45 | ↑ | ↑ | 1.004 | 1.185 | 3,033 | 3,027 |
| 14 | 4.1.E | 1,321 | 1,321 | 1,321 | 1,325 | 0 | -4 | 100.00 | 100.00 | 100.29 | ↔ | ↔ | 1.000 | 0.997 | 1,325 | 1,325 |

LEGEND

BAC: Budget At Complete

BCWS: Budgeted Cost of Work Scheduled (to date)

BCWP: Budgeted Cost of Work Performed (to date)

ACWP: Actual Cost of Work Performed (to date)

SV \$: Schedule Variance = BCWP - BCWS

CV \$: Cost Variance = BCWP - ACWP

SPI: Schedule Performance Index = BCWP/BCWS

CPI: Cost Performance Index = BCWP/ACWP

% BCWS: Percent Scheduled = BCWS/BAC

% BCWP: Percent Complete = BCWP/BAC



% ACWP: Percent Spent = ACWP/BAC

Cpi_Fcst: CPI (to date) EAC Forecast = BAC / CPI

CpiSpi_Fcst: Combination CPI and SPI EAC Forecast = ACWP + (BAC - BCWP) / (CPI * SPI)

| | | | |
|-------------------------------|---------------------|--|----------------------|
| | Worse than .85 | | Between .95 and 1.10 |
| | Between .85 and .95 | | Better than 1.10 |
| SPI and CPI Change Thresholds | | | |

**Attachment 9
LAT Manpower (DOE/NASA-Funded)**



Attachment 10
LAT Manpower Data, through September 2003, by Organization

| Program: LAT3 | | Description: GLAST LAT Project | | Approval: Program Manager | | | | | | | | | | | |
|-------------------------|---------|-----------------------------------|-------|------------------------------|-------|-------|-------|-------|-----------------|-------|-------|-------|-------|-------|-------|
| Run Date: 10/30/2003 | | Status Date: 9/30/2003 | | Functional Manager | | | | | | | | | | | |
| | | Cost Account Manager | | | | | | | | | | | | | |
| | | PRIOR | APR03 | MAY03 | JUN03 | JUL03 | AUG03 | SEP03 | Cum-to- Date | OCT03 | NOV03 | DEC03 | JAN04 | FEB04 | MAR04 |
| OBS | | | | | | | | | | | | | | | |
| DG *** GSFC | | | | | | | | | | | | | | | |
| FTE | PLANNED | 553.9 | 25.4 | 22.7 | 22.4 | 17.6 | 18.6 | 22.0 | 682.5 | 22.2 | 19.8 | 20.8 | 22.7 | 22.3 | 20.8 |
| | ACTUALS | 496.0 | 42.5 | 29.0 | 11.8 | 52.6 | 39.3 | 23.6 | 694.9 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| DH *** HEPL | | | | | | | | | | | | | | | |
| FTE | PLANNED | 252.2 | 7.5 | 7.7 | 6.4 | 7.2 | 6.6 | 8.8 | 296.3 | 7.2 | 5.9 | 7.7 | 7.7 | 10.8 | 8.0 |
| | ACTUALS | 203.8 | 2.9 | 3.6 | 3.3 | 5.1 | 4.5 | 0.0 | 223.3 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| DL *** SLAC | | | | | | | | | | | | | | | |
| FTE | PLANNED | 1155.2 | 63.2 | 61.3 | 56.1 | 60.9 | 62.4 | 64.7 | 1523.7 | 62.7 | 62.8 | 59.3 | 54.1 | 56.2 | 55.1 |
| | ACTUALS | 1072.4 | 64.1 | 62.7 | 55.8 | 50.3 | 52.2 | 55.0 | 1412.5 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| DN *** NRL | | | | | | | | | | | | | | | |
| FTE | PLANNED | 544.7 | 18.5 | 19.8 | 26.7 | 28.7 | 21.9 | 25.8 | 685.9 | 32.5 | 43.7 | 40.1 | 33.2 | 30.0 | 27.7 |
| | ACTUALS | 544.9 | 23.5 | 26.0 | 30.3 | 27.3 | 25.7 | 30.1 | 707.7 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| DS *** SSU | | | | | | | | | | | | | | | |
| FTE | PLANNED | 55.3 | 1.9 | 2.9 | 2.9 | 2.9 | 2.9 | 2.9 | 71.5 | 2.3 | 2.4 | 2.3 | 2.3 | 2.3 | 2.2 |
| | ACTUALS | 64.4 | 4.3 | 3.3 | 1.3 | 2.5 | 4.4 | 3.7 | 83.8 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| DU *** UCSC | | | | | | | | | | | | | | | |
| FTE | PLANNED | 179.0 | 5.7 | 4.8 | 4.7 | 4.5 | 4.5 | 4.5 | 207.6 | 4.5 | 4.5 | 4.5 | 4.5 | 4.5 | 4.5 |
| | ACTUALS | 218.5 | 9.3 | 8.4 | 6.9 | 7.1 | 6.4 | -5.2 | 251.4 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| DW *** UW | | | | | | | | | | | | | | | |
| FTE | PLANNED | 34.5 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 36.9 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 |
| | ACTUALS | 3.2 | 1.0 | 0.0 | 1.7 | 1.1 | 0.0 | 2.0 | 9.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| FF *** France | | | | | | | | | | | | | | | |
| FTE | PLANNED | 849.5 | 31.3 | 31.2 | 31.0 | 31.0 | 31.0 | 31.0 | 1035.9 | 31.4 | 31.4 | 24.1 | 14.2 | 14.5 | 14.5 |
| | ACTUALS | | | | | | | | 0.0 | | | | | | |
| FI *** Italy | | | | | | | | | | | | | | | |
| FTE | PLANNED | 329.1 | 18.9 | 19.2 | 13.0 | 11.1 | 12.0 | 14.1 | 417.4 | 14.8 | 15.3 | 15.1 | 13.4 | 11.3 | 8.6 |
| | ACTUALS | 234.7 | 10.9 | 10.9 | 10.9 | 10.9 | 10.9 | 10.9 | 299.8 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| FJ *** Japan | | | | | | | | | | | | | | | |
| FTE | PLANNED | 83.6 | 2.8 | 2.8 | 1.1 | 1.0 | 1.0 | 1.0 | 93.3 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 0.9 |
| | ACTUALS | 59.7 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 70.2 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| FK *** Sweden | | | | | | | | | | | | | | | |
| FTE | PLANNED | 68.9 | 5.1 | 5.1 | 5.1 | 5.1 | 5.1 | 5.1 | 99.5 | 5.1 | 5.1 | 3.8 | 3.5 | 3.6 | 3.6 |
| | ACTUALS | | | | | | | | 0.0 | | | | | | |
| Grand Totals: | | | | | | | | | | | | | | | |
| | PLANNED | 4105.8 | 180.7 | 177.7 | 169.7 | 170.2 | 166.3 | 180.1 | 5150.6 | 184.2 | 192.4 | 179.1 | 156.9 | 156.9 | 146.3 |
| | ACTUALS | 2897.6 | 160.3 | 145.6 | 123.6 | 158.6 | 145.1 | 121.9 | 3752.6 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4.1 GLAST LAT | | | | | | | | | | | | | | | |
| Contributed | | | | | | | | | | | | | | | |
| | PLANNED | 1669.3 | 76.4 | 76.0 | 69.5 | 65.5 | 66.1 | 67.0 | 2089.8 | 72.3 | 72.5 | 60.6 | 45.3 | 42.2 | 40.0 |
| | ACTUALS | 593.7 | 23.2 | 23.8 | 22.8 | 20.6 | 22.5 | 22.8 | 729.3 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| Funded | | | | | | | | | | | | | | | |
| | PLANNED | 2436.5 | 104.3 | 101.8 | 100.3 | 104.7 | 100.1 | 113.1 | 3060.8 | 111.9 | 119.9 | 118.5 | 111.6 | 114.7 | 106.3 |
| | ACTUALS | 2304.0 | 137.0 | 121.8 | 100.8 | 138.0 | 122.7 | 99.1 | 3023.3 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| Grand Totals: | | | | | | | | | | | | | | | |
| | PLANNED | 4105.8 | 180.7 | 177.8 | 169.8 | 170.2 | 166.3 | 180.1 | 5150.6 | 184.1 | 192.4 | 179.1 | 156.9 | 156.9 | 146.3 |
| | ACTUALS | 2897.6 | 160.2 | 145.6 | 123.6 | 158.6 | 145.1 | 121.9 | 3752.6 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |