

Special Test Request Form	STR Number 13r02
Part 1 – Test Definition Section	
Test Title: Calibration and Reconstruction Infrastructure Check at 6 Towers	Test Requestor: Eduardo do Couto e Silva/ Anders W. Borgland
<p>Test Purpose and Justification: Run 30 minutes of baseline run 3/1 The purpose is to check calibration and reconstruction infrastructure for six tower tests so that we minimize potential pipeline problems during normal data taking</p>	
<p>Test Description: Take 30 minutes of cosmic rays with 6 Towers in vertical orientation using the end-to-end data taking script using configuration 3/1</p>	
<p>GSE Configuration: Current configuration used for end to end runs. No impact</p>	
<p>LAT Configuration: Current configuration. (Vertical orientation without muon telescope). No impact.</p>	
<p>Expected Results/Acceptance Criteria: Data collection completes with no errors.</p>	
<p>Expected Duration: <1 hour</p>	
<p>Expected Analysis Duration: N/A</p>	

Test Procedure:

1. The calorimeters in the two new towers are not calibrated. To run we should use settings from CAL FM104. The new files that are needed are:

latest_G13_MeV1000_FM106_CAL_fhe.xml

latest_G5_MeV100_FM106_CAL_fle.xml

latest_G5_MeV2_FM106_CAL_lac.xml

latest_G13_MeV1000_FM107_CAL_fhe.xml

latest_G5_MeV100_FM107_CAL_fle.xml

latest_G5_MeV2_FM107_CAL_lac.xml

These files should be made by making a copy of the corresponding FM104 files.

2. Verify that the instrument is powered.
3. Run test 3/1. There should be only very minor impact to operations since it can use same procedures used for 4 tower tests

Test Script:

Same as data taking for end to end runs. No impact

Schema configuration file: Grid-0-1-4-5-8-9_Tower-0-1-4-5-8-9.xml

Part 2 – Impact Assessment Section			
Procedure development: The procedure is the same as existing end to end tests- No impact.			
Script development and checkout: The schema will have to be made. The files with the settings for the two uncalibrated CALs will have to be made by making a copy of the corresponding files for FM 104.			
Impact to schedule: Less than one hour			
Risk Assessment: Procedure does not have risks.			
Required Resources: GASU based test stand without muon telescope at building 33. Please notify Eduardo do Couto e Silva and/or Anders Borgland when the test starts. Needs presence of an operator for equipment power on/off at start and end of each test period.			
Other Affected Parties:			
Part 3: Signature Approval:			
Required Authorizations	Printed Name	Signature	Date
Quality	Joe Cullinan	(Signature on file)	6/16/05
I&T	Elliott Bloom	(Signature on file)	6/10/05
Program Office	N/A		
Systems Engineering	Pat Hascall	(Signature on file)	6/15/05
Affected S/S managers	N/A		
Instrument Scientist	Steve Ritz or Eduardo do Couto e Silva	(Signature on file)	6/14/05
Other	N/A		
Other	N/A		
Other	N/A		
Other	N/A		