


GLAST Large Area Telescope: I&T Integration Readiness Review

**Integration, Facility, Configuration and Test (IFCT)
Peer Review
June 18, 2004**

Introduction

**Elliott Bloom
I&T Manager
SLAC**



Committee Charge

To: Peer Review Committee members

From: Elliott Bloom, LAT I&T Manager

Subject: Charge for I&T Peer Reviews

- **LAT I&T is preparing for the Integration Readiness Review (IRR) scheduled to occur on August 3, 2004. This IRR will cover only the integration and testing of one and two towers, and a comprehensive test of two towers. I&T will have future IRRs covering other phases of the LAT integration and test program.**
- **Each I&T department will have its own peer review. As the peer reviews are being held well in advance of the IRR, the committee should judge if the schedule to get the department to I&T readiness is realistic, and if the resources for the department are adequate to contribute as described in the review to I&T of the towers. I expect that each peer review committee will be checking for essential items that may have been missed by the department that would be needed for the I&T of one and two towers and a comprehensive test of two towers. All department heads have been told that the peer reviews should give them the feedback needed to enable them to prepare more effectively for the IRR, and the actual I&T activities scheduled for this Summer and Fall.**

Integration and Test
 Elliott Bloom, Manager (SU-SLAC)
 Ken Fouts, I&T Engineering Manager (SU-SLAC)
 Brian Grist, I&T Engineer (SU-SLAC)
 WBS 4.1.9, 4.1.9.1

Subsystem I&T Support

ACD - Dave Thompson
 Calorimeter - Eric Grove
 DAQ - Mike Huffer
 Elec - Dave Neslon
 FSW - Mike DeKlotz
 Mechanical - Marc Campell
 SAS - Richard Dubois
 Tracker -Hiro Tajima

Integration, Facilities, Configuration, and Test
 Larry Wa , Manager (SU-SLAC)
 Thomas Borden, IFCT Engineer (SU-SLAC)
 WBS 4.1.9.6

Brian Horwitz
 Electrical Engineer

Eliazar Ortiz
 Mechanical Engineer

TBD 1
 Electrical Technician

John Canfield
 Electrical Technician Lead

Mark Molini
 Mechanical Technician
 Leac

Leo Manger
 Mechanical Technician
 Leac

Reggie Rogers
 Mechanical Technician

Toan Le
 Electrical Technician

Dave Kiehl
 Mechanical Technician

Tom Neiland
 Mechanical Technician

Mechanical Ground Support Equipment
 Eric Gawehn, Manager (SU-SLAC)
 WBS 4.1.9.4

Online Software
 Ric Claus, Manager (SU-SLAC)
 WBS 4.1.9.5

Particle Test
 Gary Godfrey
 Manager (SU-SLAC)
 WBS 4.1.9.7

Environmental Test
 Michael Lovellette, Manager (NRL)
 WBS 4.1.9.8

Science Verification, Analysis, and Calibration
 Eduardo do Couto e Silva, Manager (SU-SLAC)
 WBS 4.1.9.9

Mission
 Elliott Bloom, Manager (SU-SLAC)
 WBS 4.1.9.A

Bill Olson
 Mechanical Engineer

Patrick Williams
 Designer

Steve Score
 Designer

Jim Panetta
 Engineering Physicist

Selim Tuvi
 Software Developer

Alicia Kavelaars
 Software Engineer

Lester Miller
 Engineering Physicist


Various Personne from NRL

Anders Borgland
 Engineering Physicist


Xin Chen
 Software Developer



Warren Focke
 Engineering Physicist

LAT Collaboration I&T Coordination



Near Term Test Planning Flow






GLAST Large Area Telescope: I&T Integration Readiness Review

Integration, Facility, Configuration and Test (IFCT)
Peer Review
June 18, 2004

Overview

Larry Wai
IFCT Manager
SLAC



Outline of talks

Introduction – 5 min (Elliott)

Overview – 25 min (Larry), 10 min discussion

1. Outline of talks
2. Department work chart
3. Operations chain-of-command
4. Two-shift operations flow
5. Integration Test strategy
6. Single bay integration test flow
7. Two-tower integration test flow
8. Facility monitoring
9. SLAC utility/computing infrastructure
10. Facility Readiness Review

Mechanical Integration I – 15 min (Tom), 5 min discussion

1. Tracker mock-up
2. Tracker Integration Procedure
3. LAT Survey Procedure
4. LAT Torquing Procedure
5. Room 104 Floor Configuration
6. Flight Hardware Bag and purge Procedure

Mechanical Integration II – 15 min (Eliazar), 5 min discussion


1. I&T mock-up and electronics cabling
2. Mate/De-Mate
3. Calorimeter Integration
4. Metrology Bay and Shimming
5. Critical operations
6. Room 104 access

Electrical Test – 20 min (Brian), 5 min discussion


1. IFCT Electrical Test Responsibilities
2. Electrical Interface Verification
3. Breakout boxes
4. EGSE setup
5. EGSE acceptance definitions
6. EGSE validation
7. Performance Testing


Summary – 10 min (Larry), 5 min discussion

1. Preparation schedule
2. Procedures list and status
3. Training status
4. EM2 Test Status
5. Conclusions and Concerns





Department Work Chart






Integration Operations Chain of Command






Procedure Controls

- **PROCEDURE RELEASED TO CM**
- **Procedure Execution READINESS REVIEW**
 - **Each mechanical integration or electrical test**
- **POST Procedure Execution REVIEW**
 - **Each mechanical integration or electrical test**
- **HIERARCHY AND ROLES DEFINED IN ALL PROCEDURES**
 - **Test Director**
 - **Test Conductor**
 - **Test Technician**
 - **Quality Assurance Engineer**





Two Shift Operation Flow




- Status of day shift test flow
- Generate/Assign Swing Tasks
- Items for Test Prep


- Status test flow from previous swing shift
- Assign days tasks







Test Strategy







Single Bay Test Flow






Two-Tower Integration Test Flow






Facility monitoring and hardware flow


LAT Integration Facility, SLAC Building 33



Bld 33 Cleanroom Temperature (4-weeks)




Bld 33 Cleanroom Humidity (4-weeks)




Time: 05/20/04 22:31:41 to 06/17/04 22:31:41, Duration: 28 days + 00:00:00


Bld 33 Cleanroom, 0.5 micron particle (4-weeks)



Bld 33 Cleanroom, 5 micron particle (4-weeks)



Time: 05/20/04 22:33:36 to 06/17/04 22:33:36, Duration: 28 days + 00:00:00




Facility Utility / Computing Infrastructure

Facility utilities:

- Building 33 power substation - ECD 30-Sept-04
- Building 33 backup generators – ECD 30-June-04
- Building 33 backup hot water boiler – ECD 30-July-04



Computing infrastructure:

- Firewall w/ private LANs for monitoring, online, data transfer
- SCS remote tape backup for monitoring system database



Facility Readiness Review

- **Audit team led by LAT QE: Richard Gobin**
- **Participants include IFCT staff and LAT QA staff**
- **All findings ECD 7-July**




GLAST Large Area Telescope: I&T Integration Readiness Review

Integration, Facility, Configuration and Test (IFCT)
Peer Review
June 18, 2004


Mechanical Integration I

Tom Borden
IFCT Engineer
SLAC




Mechanical Integration I - Overview

- 1. Tracker mock-up**
- 2. Tracker Integration Procedure**
- 3. LAT Survey Procedure**
- 4. LAT Torquing Procedure**
- 5. Room 104 Floor Configuration**
- 6. Flight Hardware Bag and purge Procedure**




Tracker Mock-up

- **The I&T Tracker Mock-up is form and fit of the latest known Tracker design.**
- **First possible Tracker “flight like” article is EM - unknown availability to I&T for process development and verification.**
- **Tracker installation critical.**
- **Early process development will generate confidence that flight integration will go as planned.**
- **Tracker now using I&T Mock-up Tower for development of Tracker alignment process and procedures.**




Status Tracker Mock-up

- **Bottom Tray corner flexure modifications complete EOD June 18th.**
- **CMM of bottom tray features June 21st.**
- **Assembly of Mock-up June 22nd.**
- **CMM of Mock-up Tower June 22nd and 23rd.**
- **Current understanding is that Tracker will use Mock-up through July 6th (both at SLAC and in Pisa, Italy).**
- **MGSE for Tracker integration testing.**
 - **Lifting fixture fabrication/purchasing is 100% complete.**
 - **Design of 1X1 grid top flange to flight design in work.**
 - **Design of 1X4 grid to flight design modifications started.**
 - **Concept for Tracker integration MGSE.**
 - **Internal Bay installation clearance mock-up not started.**
 - **Delivery of Cones, Studs, Spacers and Nuts from Tracker expected before July 6th.**




Tracker Installation Procedure

- **Draft procedure available in LATDOCS. (LAT-DS-03058)**
- **Tracker Team continues to revise procedure as hardware becomes available, including I&T Tracker Mock up.**
- **Tracker Mock-up will be used as pathfinder to refine procedure.**
- **Tracker integration MGSE design started. MGSE will be available in early July when Mock-up returns from Italy.**
- **Design of surrounding towers mock-up started. Used with LAT Mock-up.**




LAT Survey Procedure

- **Draft Procedure available in LATDOCS. (LAT-DS-01586)**
- **Platforms for tooling balls designed by Tracker, Installation after delivery from Tracker.**
- **Procedure will be tested with Mock-up Tower and revised as necessary in July using the LAT Mock-up.**




LAT Torquing Procedure

- **Draft Procedure available in LATDOCS (LAT-DS-03263)**
- **Draft Torque Requirements Specification, LAT-DS-03788, written and under review.**
- **Procedure will be verified on LAT Mock-up with Calorimeter, Electronics Boxes and Tracker Mock-ups.**





Room 104 Clean Room Configuration

- Draft Procedure available in LATDOCS. (LAT-DS-03281)
- Some graphics improvements in work.
- Space in room 104 is tight with limited parallel processing space available.
 - Only enough space for the LAT integration stand or the LAT Mock-up stand at one time.
 - 1X4 Grid and Metrology bay must be moved out of room for ACD and X LAT plate installation.
 - LAT integration stand must be moved if rework of ACD required.
 - Unused MGSE must be stored outside room 104





Room 104 Clean Room Configuration







Room 104 Clean Room Configuration





Flight Hardware Bag and purge Procedure

- **Draft Procedure available in LATDOCS. (LAT-DS-03291)**
- **Design of frames for “bags” to start next week.**
- **Flow meters will be purchased when flow rates established.**
- **Clean rooms have nitrogen purge lines installed.**
- **Storage of LAT “bag” in Room 104 needs to be addressed.**




GLAST Large Area Telescope: I&T Integration Readiness Review

**Integration, Facility, Configuration and Test (IFCT)
Peer Review
June 18, 2004**


Mechanical Integration II

**Eliazar Ortiz
IFCT Mechanical Engineer
SLAC**






Mechanical Integration II - Overview

- 1. I&T mock-up and electronics cabling**
- 2. Mate/De-Mate**
- 3. Calorimeter Integration**
- 4. Metrology Bay and Shimming**
- 5. Critical operations**
- 6. Room 104 access**



1. Electronic box buildup
2. Cable integration sequences
3. Cable securing
4. Tracker integration
5. Calorimeter integration/removal






I&T mock-up

The main purpose of the mock up hardware has been to train for flight integration by exercising and validating the integration sequences outlined in LAT-MD-00676.


Additional purposes include and are not limited to:

- **Exercise I&T documentation (Drawings, cable schematics, integration procedures, installation logs, etc)**
- **Identify issues with the cable integration sequence.**
- **Identifying any potential issues with the MGSE hardware**
- **Identify floor usage space issues (crane restrictions, cart access space, etc)**
- **Train personnel for flight hardware integration.**
- **Exercise crane operations for flight hardware integration.**
- **Exercise de-integration operations and identify any potential problems during rework.**



MATE – DEMATE

- Simple workmanship standard
 - Inspect both halves of a mate for reference designators, cleanliness, pin/socket characteristics
 - Perform the ESD discharge
 - Process paperwork for mate (fill out mate log)
- Usage: Every mate



Electronic Mate/Demate Log

Assign Mate/Demate

UNIT R/D: MAIN CONNECTOR R/D UNIT DESCRIPTION: Brief description

Connector Mate/Demate:

Connector(s): CONNECTOR 2 R/D New

Authorized By: _____

Date: (MM/DD/YY) 06/01/200

Mate or De-mate: (M or D) M

Flight or Test: (F or T) F

Verify Power Off: (Emp. ID#) _____

Pre-mate Inspect: (Emp. ID#) _____

Pre-mate Inspect: (QA) _____

ESD Bleed and Connector Mate: (Emp. ID#) _____

ESD Bleed and Connector Mate: (QA) _____

Final Inspect: (Emp. ID#) _____

Final Inspect: (QA) _____

Save Cancel

Add New Connector

CONNECTOR R/D: _____ DESCRIPTION: _____

Save Changes Cancel


CONNECTOR MATE/DEMATE

UNIT DESCRIPTION: Description of Connector A Edit/Add

| | Connector R/D 1 | Connector R/D 2 | Authorized by Doc | Date | Action | Instrument | Ver. Power Off Emp. ID# | Premate Inspect Emp. ID# | Premate Inspect QA ID# | ESD Bleed/Mate Emp. ID# | ESD Bleed/Mate QA ID# | Final Inspect Emp. ID# | Final Inspect QA ID# |
|---|-----------------|-----------------|-------------------|-----------|--------|------------|-------------------------|--------------------------|------------------------|-------------------------|-----------------------|------------------------|----------------------|
| 1 | CONNECTOR R/D A | CONNECTOR R/D B | LAT Doc. Ref # | 6/17/2004 | M | F | Larry Wai | Larry Wai | | | Larry Wai | | |
| 2 | CONNECTOR R/D A | CONNECTOR R/D C | Lat Doc Ref # | 6/17/2004 | M | F | Larry Wai | | Larry Wai | | | | |




CONNECTOR/BRACKET R/D: CONNECTOR R/D A


Done



Calorimeter Integration

1. Receiving inspection
2. Inversion
3. Insertion






Calorimeter Integration

1. Calorimeter Integration training includes:

- CAL Module Post-Ship receiving inspection and tests
 - CAL Module Inversion Procedure
 - CAL Module Insertion into Single Bay Procedure
 - CAL Module Insertion into GRID Procedure
 - CAL Module Fastening Procedure
 - Electrical Performance Test Set up
-
- Additional training required for this operation:
 - Contamination Control
 - ESD
 - Crane Certification
 - Mate/Demate




Metrology Bay and Shimming


1. Table Set up
2. Calorimeter Insertion
3. Height measurement
4. Determination of shim thickness
5. Installation of shims
6. Final height measurement



4.1.9 - Integration and Test

-Z
Orientation
↑







Room 104 access

- 1. Prepare Room 104**
- 2. Prepare incoming hardware**
- 3. Prepare area outside of room 104**
- 4. Take environmental readings**
- 5. Move hardware into room 104**






GLAST Large Area Telescope: I&T Integration Readiness Review

**Integration, Facility, Configuration and Test (IFCT)
Peer Review
June 18, 2004**


Electrical Test

**Brian Horwitz
IFCT Electrical Engineer
SLAC**




Electrical Test - Overview

- 1. IFCT Electrical Test Responsibilities**
- 2. Electrical Interface Verification**
- 3. Breakout boxes**
- 4. EGSE setup**
- 5. EGSE acceptance definitions**
- 6. EGSE validation**
- 7. Performance Testing**




IFCT Electrical Test Responsibilities

- **CONTROL ELECTRICAL PROCESS AND WORKFLOW IN ACCORDANCE WITH GOVERNING REQUIREMENTS**
- **Design / procure support equipment as needed to perform integration and test**
- **Prepare all I&T electrical test procedures**
- **CONTROL AND VALIDATION OF ELECTRICAL GROUND SUPPORT EQUIPMENT (EGSE)**
- **DAILY TEST PLANNING AND PREPARATION**
- **EVALUATE TEST RESULTS AND LOOK FOR TRENDS**
- **FAULT ISOLATE AND TROUBLESHOOT ISSUES FOUND DURING INTEGRATION IN ACCORDANCE WITH REQUIREMENTS**




Electrical Interface Verification Requirement

- **PER LAT-MD-0408 PARA. 7.3.1, INTERFACE VERIFICATION TESTS SHALL BE PERFORMED ON ALL SUBSYSTEM ELECTRICAL COMPONENTS**
 - **Cabling shall be verified to show proper connections too**
- **THIS REQUIREMENT SATISFIED BY OUR PROCESS**
 - **Mate / De-mate**
 - **Electrical Interface Continuity and Isolation Test (EICIT)**
 - **Hi-pot testing of cabling performed by supplier**
 - **Interface Verification Test (IVT)**
 - **Safe to Mate (STM)**
- **FURTHER INTERFACE VERIFICATION NOT PLANNED**
 - **Subsystems are required in para. 7.1.2.2 to test signal and command distribution**
 - **Subsystems heavy reliance on engineering models to verify interface dynamic performance is a very robust technique**




EICIT and Safe-to-Mate

- **ELECTRICAL INTERFACE CONTINUITY AND ISOLATION TEST (EICIT or Cold Checks)**
 - **Electrical interface continuity and isolation test**
 - Verify like node continuity
 - Verify power and ground isolation
 - Verify signal isolation from power and ground
 - Verify controlled/expected impedances
 - **Usage: performed on each interface prior to first mate**
 - Performed when item is first integrated into LAT
 - Performed when item has undergone any re-work after integration into LAT
- **SAFE TO MATE**
 - **Subset of EICIT**
 - **Procedure used to verify power and ground integrity on an interface**
 - **Test Power and Ground Continuity and Isolation against design expectations**
 - **Usage: repeating a connection wherein both halves have already been mated using EICIT and IVT**




Interface Verification Tests

- **INTERFACE VERIFICATION TEST (IVT or Hot Checks)**
 - **Initial Power On Measurements**
 - **Test interface for stray voltages**
 - **Make power and ground connections and check signal pins for levels that could cause damage**
 - **Usage: performed on each interface as part of first mate**
 - **Performed when item is first integrated into LAT**
 - **Performed when item has undergone any re-work after integration into LAT**




EICIT and IVT procedures

| PROCEDURE NAME / NUMBER | AUTHOR | DRAFT | RELEAS | COMMENTS |
|-----------------------------|---------|--------|--------|----------------------------|
| TPS Safe to mate procedure | Horwitz | 5-May | 30-Jun | In Review |
| TEM Safe to mate procedure | Horwitz | 5-May | 30-Jun | Being made from EICIT-70% |
| GASU Safe to mate procedure | Horwitz | 7-Jul | 23-Jul | Will be made from EICIT-0% |
| PDU Safe to mate procedure | Horwitz | 1-Aug | 15-Aug | Not Started |
| TPS EICIT procedure | Horwitz | 5-May | 30-Jun | In Review |
| TEM EICIT procedure | Horwitz | 14-May | 30-Jun | In Review |
| GASU EICIT procedure | Horwitz | 19-May | 15-Jul | Draft delivered to Tech |
| PDU EICIT procedure | Horwitz | 25-Jun | 15-Aug | Not Started |
| TPS IVT procedure | Horwitz | 24-May | 30-Jun | Draft delivered to Tech |
| TEM IVT procedure | Horwitz | 25-Jun | 15-Jul | Draft delivered to Tech |
| GASU IVT procedure | Horwitz | 15-Jul | 30-Jul | Not Started |
| PDU IVT procedure | Horwitz | 15-Aug | 28-Aug | Not Started |




BREAK OUT BOXES required for Two-Tower Integration

- **BREAK OUT BOXES HELP INTERFACE VERIFICATION WITHOUT RISK TO FLIGHT HARDWARE**
 - Custom designs that support I&T as well as ELX
 - These designs do not permit measurements of LVDS signaling characteristics at data rate
 - Boxes are complete
- **FOUR BOXES ARE REQUIRED FOR TWO TOWER TEST**
 - 26 pin interface
 - 44 pin interface
 - 78 pin interface
 - 104 pin interface
- **SIX ADAPTER CABLES ARE REQUIRED FOR TWO TOWER TEST**
 - Cables adapt between different pin outs
 - Cables adapt between different connector styles and sizes
 - Cables complete 8-7-04





BREAK OUT BOXES




26 PIN BOB


104 PIN BOB






EGSE SET UP-TWO TOWER LEVEL






EGSE REQUIREMENTS

- **PER LAT-MD-00408 PARA. 6.6.2, EGSE SHALL BE**
 - **Controlled**
 - Design authority will release design and run acceptance testing
 - **Acceptance Tested**
 - Design authority will release a test procedure that verifies equipment before delivery
 - Acceptance testing should be periodically repeated, like calibration
 - **Validated**
 - Prior to use in a given configuration (or set-up)
 - When EGSE has it's external configuration changed, as when moving
 - **Use flight connection procedures when using all but BOB's**




EGSE ACCEPTANCE Definitions

- **NEED TWO TYPES OF ACCEPTANCE DEFINITIONS**
 - **Commercial EGSE- Periodic calibration in accordance with manufacturers recommendations and specifications**
 - **Commercial equipment that is not calibrated will be monitored using a calibrated instrument if it provides data**
 - **Custom equipment will be accepted via periodic running of a performance test**
 - **Performance test procedure shall be written by SLAC and controlled like any other procedure**
 - **Release and change requires signatures**
 - **QA Seals shall be mounted like calibration seals**
 - **Tamper Seals shall be in place**




EGSE Validation Strategy

- ELX TO RUN CPT ON EM GASU AND EM PDU
 - 2 TOWER EGSE ACCEPTANCE RUNNING SOFTWARE BASED TEST PER PLAN (LAT-MD-01533-01)
 - Register level tests permit verification of read / write integrity and function
 - Trigger tests will be based on the software trigger reading out golden event data written to the hardware registers
 - INTERFACE VALIDATION MUST ALSO BE PERFORMED ON CRATE
 - An EICIT and IVT must be performed
 - A Safe to Mate will be performed each time the EGSE is used
 - LATTE TESTING TO BE PART OF RICK CLAUS REVIEW
 - EGSE TEST PROCEDURES WILL BE COMPLETE
- 8-27-04




EGSE Validation Procedures

- **EACH TEST PROCEDURE SHALL DEFINE THE VALIDATION TESTS FOR EACH SET-UP CONFIGURATION**
 - For instance, TEM EICIT asks you to check a known impedance before measuring impedance
 - Touch probes together
 - Sample measurements of the flight hardware also count for EGSE validation
 - For instance, run the LATTE scripts that are used to accept the EGSE Test Crate, verify that it can load golden event data and read it back, and you are validated





Performance Tests

- **CAL INTEGRATION CPT/LPT**
- **TKR INTEGRATION CPT/LPT**
- **ABSOLUTE TIME ACCURACY TEST PROCEDURE**
- **TKR-CAL SINGLE BAY LPT, TIME-IN (LAT-PS-03271)**
- **TWO BAY CPT (LAT-PS-3276)**
- **TWO BAY LPT**
- **MULTI BAY LPT**



Performance Test Evaluation

- TEST PERSONNEL WILL HAVE TOOLS AND TRAINING TO EVALUATE TEST RESULTS
- “GOLDEN” TEST OUTPUT FILES WILL BE AVAILABLE
 - Each test run can be compared to verify expected results
- TESTERS WILL BE PRESENTED WITH EASY TO READ GRAPHICAL OUTPUTS
 - LIMITS will be presented so that “just barely passing” can be evaluated during test run
- LATTE 3.2 TRAINING
 - Started Mid-May 2004
 - Continuing through the EM2 integration and test phase
 - Released scripts from online staff
 - Bugs to LATTE written in Roundup and changed by Online
- TEST PROCEDURE TRAINING
 - During the EM2 test phase




GLAST Large Area Telescope: I&T Integration Readiness Review


Integration, Facility, Configuration and Test (IFCT)
Peer Review
June 18, 2004


Summary

Larry Wai
IFCT Manager
SLAC




Preparation Schedule






Mechanical Procedures List and Status

| IFCT Mechanical Procedures List | | | | |
|---|---------------|---------------|-----------------|-----------------------------|
| Rev. 6/15 L. Wai | | | | |
| | | | | |
| Procedure name and document ID | Author | Draft | Approved | Notes |
| Survey Procedures LAT-PS-1586 | Borden | 26-Mar | | Mock-up in progress |
| Tracker Integration Procedures LAT-PS-03058 | Borden | 26-Mar | | Mock-up in progress |
| Fastener Torquing Procedure LAT-PS-03263 | Borden | 7-May | | |
| LAT test floor configuration procedure LAT-PS-3277 | Borden | 11-Jun | | |
| Flight Hardware Bag and Purge Procedure LAT-PS- | Borden | 11-Jun | | |
| Calorimeter Integration Procedures LAT-PS-03027 | Ortiz | 26-Mar | | |
| Tem/TemPS Shimming Procedure LAT-PS-03062 | Ortiz | 25-Jun | | Training in progress |
| Critical Operations Procedure LAT-PS-03057 | Ortiz | 25-Jun | | |
| Room 104 Access Procedure LAT-PS-03060 | Ortiz | 7-May | | |
| Menning Plate procedures LAT-PS-03259 | Ortiz | 25-Jun | | Training in progress |
| PAP Configuration Procedure | Borden | 18-Jul | | |
| GPR onto rotation Stand MGSE Procedure XXX | Gawehn | 18-Jul | | |
| Grid integration into GPR MGSE procedure XXX | Gawehn | 18-Jul | | |
| Load Mass simulators into GRID MGSE procedure | Gawehn | 18-Jul | | |




Electrical Procedures List and Status

| IFCT Electrical Procedures List | | | | |
|---|------------------------|---------------|-----------------|------------------------|
| Rev. 6/15 L. Wai | | | | |
| | | | | |
| Procedure name and document ID | Author | Draft | Approved | Notes |
| TPS Safe to mate procedure | Horwitz | 5-May | | In Review |
| TEM Safe to mate procedure | Horwitz | 5-May | | Being made |
| GASU Safe to mate procedure | Horwitz | 7-Jul | | Will be made |
| PDU Safe to mate procedure | Horwitz | 1-Aug | | Not Started |
| TPS EICIT procedure | Horwitz | 5-May | | In Review |
| TEM EICIT procedure | Horwitz | 14-May | | In Review |
| GASU EICIT procedure | Horwitz | 19-May | | Draft delivered |
| PDU EICIT procedure | Horwitz | 25-Jun | | Not Started |
| TPS IVT procedure | Horwitz | 24-May | | Draft delivered |
| TEM IVT procedure | Horwitz | 25-Jun | | Draft delivered |
| GASU IVT procedure | Horwitz | 15-Jul | | Not Started |
| PDU IVT procedure | Horwitz | 15-Aug | | Not Started |
| EGSE Setup and Validation Procedures | Horwitz | 25-Jun | | |
| Tracker module test procedure PS-03290 | Tajima/Horwitz | 15-Jul | | |
| TKR-CAL single bay LPT, time-in (LAT-PS-03271) | Godfrey/Horwitz | 15-Jul | | |
| Cal Module test procedure PS-03287 | Grove/Horwitz | 15-Jul | | |
| Absolute time accuracy test procedure | Godfrey/Horwitz | 15-Jul | | |
| Two bay CPT per procedure PS-3276 | Wai/Horwitz | 15-Jul | | |
| Two bay LPT | Wai/Horwitz | 15-Jul | | |
| Multi bay LPT | Wai/Horwitz | 15-Jul | | |




Mechanical Team Training Status

| I&T Mechanical Ops Team Training | | | | | | | |
|---|-----------|-----------|-----------|-----------|-----------|-----------|---------------------------------------|
| Status 6/15 (L. Wai) | | | | | | | |
| | Dave | Tom | Leo | Mark | Reggie | Eliazar | Notes |
| Contamination Control | 14-Apr-04 | 14-Apr-04 | 14-Apr-04 | 6-Aug-03 | 5-May-04 | 6-Aug-03 | |
| Electrostatic discharge (ESD) | 14-Apr-04 | 14-Apr-04 | 14-Apr-04 | 1-May-03 | 1-Dec-03 | 1-Apr-03 | |
| Oxygen Deficiency | 30-Apr-04 | 30-Apr-04 | 30-Apr-04 | 3-Jun-04 | 3-Jun-04 | 30-Apr-04 | |
| Crane Operation | 16-Apr-04 | 16-Apr-04 | 16-Apr-04 | done | done | 16-Apr-04 | |
| Crane Operation Practical Test | 20-May-04 | 20-May-04 | 20-May-04 | 20-May-04 | done | 20-May-04 | |
| Critical Operations | | | | | | | Eliazar to finish procedure by 6/25 |
| GERT | 12-Apr-04 | done | done | done | done | done | |
| ITAR Training | 21-Apr-04 | 21-Apr-04 | 21-Apr-04 | | | 21-Apr-04 | Jim Martin has video tape |
| RAD Worker Training | 8-Jun-04 | 11-May-04 | 11-May-04 | 11-May-04 | 8-Jun-04 | 11-May-04 | |
| Van De-graaff operation | 10-Jun-04 | 10-Jun-04 | 10-Jun-04 | 10-Jun-04 | 10-Jun-04 | 10-Jun-04 | |
| Hardware Bagging | | | | | | | Bag design in process |
| Room 104 Access | 17-May-04 | 17-May-04 | 17-May-04 | 17-May-04 | | 17-May-04 | Train when metrology bay goes back in |
| Air Bearings Operation | 22-Apr-04 | 22-Apr-04 | 22-Apr-04 | 25-May-04 | 26-May-04 | 22-Apr-04 | |
| Cleanroom fork lift operation | | | | | | | Fork lift ECD is 6-18 |
| Tracker Receiving Inspection | | | | | | | Train when Mock-Up TKR arrives 6-25 |
| Calorimeter receiving inspection | | | | 13-Feb-04 | | 13-Feb-04 | Train when EM CAL arrives |
| CAL Insertion/Inversion Handling | 18-May-04 | 28-Apr-04 | 28-Apr-04 | 21-May-04 | 21-May-04 | 28-Apr-04 | |
| CAL Insertion/Inversion Crane | 28-Apr-04 | 18-May-04 | 18-May-04 | 21-May-04 | 21-May-04 | 28-Apr-04 | |
| CAL Removal/Inversion Handling | 18-May-04 | 28-Apr-04 | 28-Apr-04 | 21-May-04 | 21-May-04 | 28-Apr-04 | |
| CAL Removal/Inversion Crane | 28-Apr-04 | 18-May-04 | 18-May-04 | 21-May-04 | 21-May-04 | 28-Apr-04 | |
| CAL Torquing | 21-May-04 | 21-May-04 | 21-May-04 | 21-May-04 | 21-May-04 | 21-May-04 | |
| TEM/PSU Shimming/Torquing | | | | | | | Training in progress |
| ELX cable sequence | 19-May-04 | 19-May-04 | 19-May-04 | 19-May-04 | | 19-May-04 | Final training on I&T trainer in 104 |
| 2-Tower CPT GASU / PDU/BOB Setup | | | | | | | Break-out cables ECD 6/21 |
| Menning plate installation / removal | | | | | | | Training in progress |
| Tracker Heat Straps Installation | | | | | | | parts ECD June 25 |
| Tracker Cone installation | | | | | | | parts ECD June 25 |
| Tracker Flex Cable Installation | | | | | | | parts ECD June 25 |
| Tracker Flex Cable Removal | | | | | | | parts ECD June 25 |
| Tracker Insertion Handling | | | | | | | parts ECD June 25 |
| Tracker Insertion Crane | | | | | | | parts ECD June 25 |
| Tracker Removal Handling | | | | | | | parts ECD June 25 |
| Tracker Removal Crane | | | | | | | parts ECD June 25 |
| Optical Survey Setup | | | | | | | parts ECD June 25 |
| LAT Lift Fixture Crane Operation | | | | | | | LAT lift fixture ECD is 7/20 |
| GPR Installation | | | | | | | GPR ECD is 7/20 |
| LAT Integration Stand Operation | | | | | | | Integration stand ECD is 7/15 |
| LAT Floor Test Configuration | | | | | | | Integration stand ECD is 7/15 |
| Mate/Demate | | | | | | | Leo to go to JPL on June 17-18 |
| Crimping and soldering | | | n/a | n/a | n/a | n/a | Dave and Tom to go in July 26-30 |




Electrical team training status

| I&T Electrical Test Team Training | | | | | |
|-----------------------------------|-----------|-----------|---------|-----|--------------------------|
| Status 6/15 (L. Wai) | | | | | |
| | Brian H. | John C. | Toan Le | TBD | Notes |
| Contamination Control | 14-Apr-04 | 18-Jun-04 | | | |
| Electrostatic discharge (ESD) | 14-Apr-04 | 15-Jun-04 | | | |
| Oxygen Deficiency | 3-Jun-04 | 3-Jun-04 | | | |
| GERT | done | done | | | |
| ITAR Training | | 7-Jun-04 | | | Jim Martin has the video |
| RAD Worker Training | 6-Jun-04 | 6-Jun-04 | | | |
| Van De-graaff operation | 10-Jun-04 | 10-Jun-04 | | | |
| Hardware Bagging | | | | | Bag design in progress |
| EGSE Validation | | | | | Adapter cables ECD 6/21 |
| TPS interface and BOB usage | | | | | Adapter cables ECD 6/21 |
| TEM interface and BOB usage | | | | | Adapter cables ECD 6/21 |
| GASU interface and BOB usage | | | | | Adapter cables ECD 6/21 |
| PDU interface and BOB usage | | | | | Adapter cables ECD 6/21 |
| Tracker Module CPT | | | | | Training in progress |
| CAL Module CPT | | | | | Training in progress |
| Single Bay LPT | | | | | Training in progress |
| Single Bay Timing-In | | | | | Procedure ECD 7/15 |
| Cosmics and VDG data collection | | | | | Training in progress |
| Two Bay CPT | | | | | Procedure ECD 7/15 |
| TEM CPT | | | | | Procedure from ELX |
| TPS CPT | | | | | Procedure from ELX |
| GASU CPT | | | | | Procedure from ELX |
| PDU CPT | | | | | Procedure from ELX |





EM2 Test Flow



EM TKR Plate + CAL Frame



Bench





Shipping Container Base



EM GASU is driver – ECD 7/15

Bench





Summary and Concerns

I&T procedures (34 total)

- 13 procedures drafted
- Expect 27 procedures drafted & training complete by IRR
- Expect 4 procedures for MGSE drafted and training in progress by IRR
- 4 procedures depend upon ELX subsystem
- **Top concern: approval process (for configuration management) is at a standstill**

Training

- Mechanical training 50% complete
- Electrical training 20% complete
- **Top concern: TKR mechanical integration yet to be defined**

Facility

- Expect to be ready for integration by end of June (with installation of back-up generators)