

GLAST Large Area Telescope: I & T Input to Monthly Technical/Cost/Schedule Review 01/26/06

**Ken Fouts
SU-SLAC
I&T Manager**

**kfouts@slac.stanford.edu
650-926-2553**




Last Month's Accomplishments (1 of 2)

- **Management**
 - **Supporting Environmental Test Planning**
 - **Maintaining Daily Planning/Hand-off Meetings**
- **IFCT**
 - **Integrated flight SIU's**
 - **Completed Phase 0 LATTE 4 tests**
 - **Completed Power Rack acceptance and integration**
 - **Completed Control Rack acceptance and integration**





Last Month's Accomplishments (2 of 2)

- **SVAC**
 - Preparing for full LAT tests (Phase 1 and 2)
- **Online**
 - Troubleshooting full LAT NCR's
 - Developing LICOS scripts for system level test (Phase 1 and 2).



I&T Activities







Steps to Ship to NRL

- Phase 0 – Hardware check out
 - Hardware
 - ACD
 - Flt PDU, Flt GASU (EM GASU), Flt Cables, EMI Skirt, no SIU/EPU
 - Software
 - LATTE 4
 - Exit
 - Successful LATTE 4 CPT
- Phase 1 – Software check out
 - Hardware
 - Flt PDU, Flt GASU, 2 Flt SIU, 3 Flt EPU, VSC, Control/Pwr Racks
 - Software
 - FSW, VSC, LICOS, Configuration Database
 - Exit
 - Successful LICOS CPT
- Phase 2 – Run for the record
 - Hardware
 - Full complement of flight hardware (See Above)
 - Software
 - Flight release of FSW, VSC, LICOS, Configuration Database
 - Exit
 - Successful LICOS CPT, SVAC, E2E, Verification w/SIIS




System Test Flow






Roadmap to LAT Phase 1 Test




Critical steps have been identified and are in the current I&T plan




I&T Summary Plan

ID	Task Name	Start	% Complete	Finish	Baseline Start	Baseline Finish	Schedule Gantt Chart											
							February						March					
							1/8	1/15	1/22	1/29	2/5	2/12	2/19	2/26	3/5	3/12	3/19	3/26
1	50-50 schedule	10/31/05	53%	3/20/06	10/31/05	3/7/06	[Gantt bar from 10/31/05 to 3/7/06, 53% complete]											
2	LICOS/FSW Installation & Test	10/31/05	76%	2/8/06	10/31/05	1/20/06	[Gantt bar from 10/31/05 to 1/20/06, 76% complete]											
3	Mobile rack assembly & test	10/31/05	100%	1/25/06	10/31/05	11/11/05	[Gantt bar from 10/31/05 to 11/11/05, 100% complete]											
4	LICOS Installation	1/25/06	20%	2/7/06	1/16/06	1/19/06	[Gantt bar from 1/25/06 to 2/7/06, 20% complete]											
5	Flight SIU installation	1/16/06	35%	2/1/06	1/16/06	1/19/06	[Gantt bar from 1/16/06 to 2/1/06, 35% complete]											
6	FSW Installation	2/8/06	0%	2/8/06	1/20/06	1/20/06	[Gantt bar from 2/8/06 to 2/8/06, 0% complete]											
7	System Test	2/9/06	0%	3/14/06	1/21/06	3/1/06	[Gantt bar from 2/9/06 to 3/14/06, 0% complete]											
8	Phase 1 - System Commissioning	2/9/06	0%	2/23/06	1/21/06	2/7/06	[Gantt bar from 2/9/06 to 2/23/06, 0% complete]											
9	Phase 2 - System Test	2/24/06	0%	3/9/06	2/8/06	2/20/06	[Gantt bar from 2/24/06 to 3/9/06, 0% complete]											
10	SIIS Interface verificatoin	3/10/06	0%	3/11/06	2/21/06	2/22/06	[Gantt bar from 3/10/06 to 3/11/06, 0% complete]											
11	Cross-LAT plate installation	3/12/06	0%	3/14/06	2/23/06	2/25/06	[Gantt bar from 3/12/06 to 3/14/06, 0% complete]											
12	Preship Review	3/15/06	0%	3/15/06	3/2/06	3/2/06	[Gantt bar from 3/15/06 to 3/15/06, 0% complete]											
13	Ship to NRL	3/16/06	0%	3/20/06	3/3/06	3/7/06	[Gantt bar from 3/16/06 to 3/20/06, 0% complete]											



I&T Detail Schedule (1 of 2)








ID	Task Name	Start	% Complete	Finish	Feb '06						
					1/15	1/22	1/29	2/5	2/12	2/19	2/26
336	Phase 1 Hardware installation	1/16/06	34%	2/10/06							
337	Mechanically Install SIU	1/16/06	100%	1/16/06							
338	SIU/EPU Flight Cable routing	1/23/06	80%	2/1/06							
339	SIU/EPU Safe to Mate tests	1/23/06	70%	2/1/06							
340	Collect & Document current power rack settings w/Agilent power supply/PDU and current	1/17/06	100%	1/17/06							
341	Install, S2M, and commission new power rack	1/17/06	100%	1/17/06							
342	Baseline measurement of all current & voltages	1/17/06	100%	1/18/06							
343	NCR 783 BOB test per MRB disposition	1/19/06	100%	1/20/06							
352	Verify external crate in control rack prior to SIU install with LATTE4	1/20/06	100%	1/23/06							
353	Finish initial release of the alarm handler	1/24/06	100%	1/24/06							
354	V&V LICOS	1/25/06	0%	1/27/06							
355	Verify Control Rack external crate operation with ODS/Windows	1/24/06	52%	1/27/06							
361	V&V MCR	1/27/06	0%	1/27/06							
362	V&V scripts	1/27/06	0%	2/10/06							
368	Verify S/C monitoring w/o SIU thru VSC	1/31/06	0%	1/31/06							
369	Remove SIU dongle	2/1/06	0%	2/1/06							
370	Electrically Mate SIU	2/1/06	0%	2/1/06							
371	Power Rack check voltages & current after SIU mate	2/1/06	0%	2/1/06							
372	Run LICOS scripts (gasuPduSelect, LAT001, LAT011, LAT041)	2/2/06	0%	2/7/06							
373	Run LICOS muons	2/8/06	0%	2/8/06							
374	Install final HIB (spare)	2/2/06	0%	2/2/06							
375	NCR 811 LAT-DS-2094 R&R (1553 cables)	2/8/06	0%	2/8/06							
376	LAT Optical Survey	2/2/06	0%	2/3/06							
377	Machine Thermal Shunts	2/3/06	0%	2/3/06							
378	LAT power Impedance check	2/3/06	0%	2/6/06							
379	Power Rack Cable routing & Safe to mate	1/23/06	80%	2/1/06							
380	Control Rack Cable Routing	1/23/06	80%	2/1/06							
381	Heater Control Box (HCB) Integrations	2/2/06	0%	2/2/06							
382	Install Temp Sensor Brackets	1/23/06	100%	1/23/06							
383	Install ACD cable J26 and safe-2-mate	2/3/06	0%	2/3/06							
384	Replace Cable DS2110 (ACD J25)	2/3/06	0%	2/3/06							
385	NCR 808 - Backshell torque (12? Cables)	1/25/06	80%	2/3/06							
386	Check Grid heaters, thermal sensors	2/3/06	0%	2/6/06							
387	Install EPU's	2/6/06	0%	2/7/06							




I&T Detail Schedule (2 of 2)


ID	Task Name	Start	% Complete	Finish	Timeline											
					1/15	1/22	Feb '06			Mar '06			3/26			
388	FSW/LICOS Installation	12/14/05	3%	2/23/06	[Gantt bar from 12/14/05 to 2/23/06]											
389	Phase 1 - Software Checkout	12/14/05	33%	2/2/06	[Gantt bar from 12/14/05 to 2/2/06]											
396	FSW Install and Checkout	2/1/06	0%	2/1/06	[Gantt bar from 2/1/06 to 2/1/06]											
397	LICOS Installation	2/1/06	0%	2/6/06	[Gantt bar from 2/1/06 to 2/6/06]											
398	Phase 1a System Test Plan (LAT w/SIUs)	2/7/06	0%	2/23/06	[Gantt bar from 2/7/06 to 2/23/06]											
399	Sub-Series SIU-P Integration	2/7/06	0%	2/14/06	[Gantt bar from 2/7/06 to 2/14/06]											
400	PduGasuSelect - Primary Power-On	2/7/06	0%	2/8/06	[Gantt bar from 2/7/06 to 2/8/06]											
401	15 minute data collection (e2e B-2)	2/8/06	0%	2/8/06	[Gantt bar from 2/8/06 to 2/8/06]											
402	PduGasuSelect - Primary Power-Off	2/8/06	0%	2/8/06	[Gantt bar from 2/8/06 to 2/8/06]											
403	PduGasuSelect - Redundant Power-On	2/9/06	0%	2/9/06	[Gantt bar from 2/9/06 to 2/9/06]											
404	15 minute data collection (e2e B-2)	2/9/06	0%	2/9/06	[Gantt bar from 2/9/06 to 2/9/06]											
405	PduGasuSelect - Redundant Power-Off	2/9/06	0%	2/9/06	[Gantt bar from 2/9/06 to 2/9/06]											
406	LAT001 - Primary Power-On (LICOS)	2/9/06	0%	2/10/06	[Gantt bar from 2/9/06 to 2/10/06]											
407	LAT041 - Baseline Configuration (LICOS)	2/10/06	0%	2/13/06	[Gantt bar from 2/10/06 to 2/13/06]											
408	LAT011 - Primary Power-Off (LICOS)	2/13/06	0%	2/14/06	[Gantt bar from 2/13/06 to 2/14/06]											
409	Sub Series SIU-R Integration	2/14/06	0%	2/17/06	[Gantt bar from 2/14/06 to 2/17/06]											
410	SIU-R safe-to-mate, mate to EGSE	2/14/06	0%	2/15/06	[Gantt bar from 2/14/06 to 2/15/06]											
411	NCR783 Work	2/15/06	0%	2/15/06	[Gantt bar from 2/15/06 to 2/15/06]											
412	PduGasuSelect - Primary Power-On	2/16/06	0%	2/16/06	[Gantt bar from 2/16/06 to 2/16/06]											
413	15 minute data collection (e2e B-2)	2/16/06	0%	2/16/06	[Gantt bar from 2/16/06 to 2/16/06]											
414	PduGasuSelect - Primary Power-Off	2/16/06	0%	2/16/06	[Gantt bar from 2/16/06 to 2/16/06]											
415	LAT004 - Primary Power-On (LICOS)	2/16/06	0%	2/16/06	[Gantt bar from 2/16/06 to 2/16/06]											
416	LAT044 - Baseline Configuration (LICOS)	2/16/06	0%	2/17/06	[Gantt bar from 2/16/06 to 2/17/06]											
417	LAT014 - Primary Power-Off (LICOS)	2/17/06	0%	2/17/06	[Gantt bar from 2/17/06 to 2/17/06]											
418	Sub Series LAT CPT Scripts	2/17/06	0%	2/23/06	[Gantt bar from 2/17/06 to 2/23/06]											
419	PduGasuSelect - Primary Power-On	2/17/06	0%	2/17/06	[Gantt bar from 2/17/06 to 2/17/06]											
420	LAT301 (LICOS compat. ACD CPT - primary)	2/20/06	0%	2/20/06	[Gantt bar from 2/20/06 to 2/20/06]											
421	LAT511 (LICOS compat. TKR LPT - primary)	2/21/06	0%	2/21/06	[Gantt bar from 2/21/06 to 2/21/06]											
422	LAT071 (LICOS compat. calibration scans)	2/22/06	0%	2/22/06	[Gantt bar from 2/22/06 to 2/22/06]											
423	PduGasuSelect - Primary Power-Off	2/23/06	0%	2/23/06	[Gantt bar from 2/23/06 to 2/23/06]											
424	Phase 2 - LAT Level System Test (Run for the Record)	2/24/06	0%	3/14/06	[Gantt bar from 2/24/06 to 3/14/06]											
425	Flight Release	2/24/06	0%	2/24/06	[Gantt bar from 2/24/06 to 2/24/06]											
430	LAT System Test (LICOS LAT CPT, SVAC, E2E Verification with SIIS)	2/24/06	0%	3/14/06	[Gantt bar from 2/24/06 to 3/14/06]											
431	X-LAT Plate installation	3/14/06	0%	3/15/06	[Gantt bar from 3/14/06 to 3/15/06]											
434	Pack & Ship to NRL	3/15/06	0%	3/20/06	[Gantt bar from 3/15/06 to 3/20/06]											

LICOS Status

Function	Status
TeleCommanding	
Telemetry handling	
Science Data handling	Progressing: Needs FSW B0-6-2
Monitoring	
Trending	
Archiving	
Script running	
Configuration tracking (MOOT/FMX)	Awaiting FMX V2 from FSW
Activity tracking (e-logbook)	
V&V	Started 1/26


Design overview





Progress since December 14

- **Script development**
 - pduGasuSelect (front/back door switch) – Ready for V&V 1/30
 - Power On (LAT00x) – V&Ved: some rework necessary; reV&V 1/30
 - Power Off (LAT01x) – V&Ved; ready for Bldg 33
 - Reinitialization (LAT02x) – In development
 - Safe mode (LAT08x) – Ready for V&V 1/31
 - Baseline Science Ops (LAT06x) – Portions used in SIU/EPU burn; V&V 1/31
 - LPA script – In development
 - LCI scripts – In development with collaboration from FSW
- **Activities DB work**
 - E-Logbook GUI update to accommodate new features in progress
- **Mobile Computing Rack (MCR)**
 - CM procedures
 - V&V today – Ready for use 1/30
 - Modules security certification at NRL complete. Modules returned.
- **Telemetry table GUI with limit violation information**
- **Alarm handler**
- **UTC clock**




Critical Development Areas

- **LAT Science Data handling, especially LCI data**
- **Configuration handling in lieu of MOOT**
- **Script development**
- **V&Vs:**
 - **LICOS**
 - **LICOS scripts**
 - **LICOS configurations**
 - **Mobile rack**

LICOS Test Scripts


- Based on LAT Perf. & Ops Test Plan (LAT-MD-02730)

Script	Status
Power On	V&V led to some rework
Power Off	Done
Reinitialization	In progress
EPS Performance	
Baseline Science Ops	Ready for V&V
Register Test	
SIU/EPU Hw Funct	
Energy Measurement Calibration	
Safe Modes	Ready for V&V
Science Modes	
LAT/SC I/F Functional	
Thermal Control	
Survival Heater Test	
Conducted & Radiated Emissions	




LICOS Test Scripts (2)

Script	Status
Conducted & Radiated Susceptibility	
Science Performance Diagnostics	
Timing Measure & Adjust	
Science Ops Demo	Derived from LATTE version
GRB Handling	
ACD CPT	Derived from LATTE version
ACD LPT	Derived from LATTE version
CAL CPT	Derived from LATTE version
CAL LPT	Derived from LATTE version
TKR CPT	Derived from LATTE version
TKR LPT	Derived from LATTE version
Light Tight Test	
T&DF False Triggers	
T&DF Data Transport Errors	
SVAC – E2E Tests	Derived from LATTE version



Mobile Computing Rack (MCR)

- **Shifting test operations focus to Mobile Rack usage**
- **Volatile elements (e-log and trending DB) moved from ODS to MCR**
- **V&V in progress**
- **Online to provide procedure and training to run LICOS & LATTE on MCR**
- **Discussions with FSW led to the purchase of additional storage**
 - **2 x 1.2 TBytes (2nd unit is a spare); Should arrive next week**
 - **Units include similar processing power as existing boxes**
- **Spare firewall, switch, bastion host and LICOS server were sent to NRL for evaluation and network test**
 - **Tests highlighted some issues that have been resolved**
 - **Units have been returned**



Issues and Concerns

- **Schedule**
 - Planning extended shifts and 24/7 coverage.
 - Rapid turnaround on NCR disposition and resolution. Delivery of new cables
- **LCI**
 - Continue to support FSW debugging
 - Online script continuing in parallel
- **Availability of MOOT/MOOD**
- **V&V plan**
 - Regression testing designed in
 - Integrated robust exception handling
- **Some retesting required to establish calibration baseline and verify online analysis methodology**
 - Source of initial configuration used with LICOS/FSW running