



GLAST Large Area Telescope: Performance & Safety Assurance


Darren Marsh
SLAC
Performance & Safety Assurance Manager

Marsh@SLAC.Stanford.Edu
650-926-4577



Mechanical Subsystem – QA Activities

- **Source inspection of grid fabrication activities**
 - **Plating evaluation and final visual inspection**
 - **Inspection and data review performed at Tapemation**
- **Mechanical Subsystem parts inspection and acceptance status**
 - **TCS EEE parts**
 - **4 part types received and have gone through incoming inspection to date (4 total parts required)**
 - **3 part types approved for “flight use”**
 - **Qual testing of thermostats submitted to LAT PCB**
 - **Grid assembly mechanical parts**
 - **38 mechanical parts will be required for grid assembly activities**
 - **QA meeting regularly with Mechanical Subsystem personnel on part status**
 - **Mechanical subsystem is following up on part order/location for parts not inspected**
 - **LAT QA has inspected and accepted 36 parts received**
- **Manufacturing Readiness Review (MRR) held for Grid assembly activities**
 - **Drawings and procedures need to be released and work order generated**
 - **Outstanding NCRs related to grid fabrication activities on path for closure**




Mechanical Subsystem – QA Activities (Con't.)

- **Source inspection of radiator panel fabrication at LM**
 - **Tooling fit check for heat pipe bonding to radiator faceskins**
 - **Inspection performed after heat pipe bonding**
 - **No issues identified**




Tracker Subsystem QA Activities

- Tracker issues being addressed
 - Flex cables
 - Coupon failures
 - Coupon evaluation results received from GSFC on initial flex cable revealed internal annular rings missing and separations between barrel plating and internal layers
 - Process changes were initiated at Parlex (drill speed and feed modifications and circuit X-ray incorporated)
 - » Post-process change flex cable coupons appear to indicate corrective actions were adequate (3 of 4 coupons samples submitted passed)
 - Workmanship issues
 - Source inspection on 8 post-process change flex cables was performed at Parlex week of 10/25
 - Several workmanship issues were identified
 - » Excessive bubble in adhesive between Omnetic connectors, foreign material on cables, voids in epoxy, damaged connectors, etc.
 - » Flex cable assembly activity stopped, corrective action requested from Parlex
 - A meeting is taking place Thursday, 11/4 to discuss workmanship issues and review corrective actions




Tracker Subsystem QA Activities

- **MCMs Issues**
 - **Pitch adaptor trace cracking**
 - **Traces on the MCM pitch adaptor show cracking in the nickel at the bend region; some cracks result in open traces**
 - **Initial qualification of “revised” pitch adaptors design (no nickel or gold plating in bond area) not successful; second design iteration in progress**
 - **Pitch adaptors (second design) still not delivered from supplier**
 - **Workmanship issues (peeling of conformal coating, bubbles, and solder and solder on connector leads)**
 - **Reinspection of MCMs delivered to SLAC completed**
 - **Corrective action associated with workmanship issues discussed at Teledyne on 9/27 and 10/8**
 - **Follow-up visit to Teledyne planned on 11/8**
 - **Rework plan developed and completed**
 - **Rework risk assessment performed and discussed at MRB on 11/3**
 - **Source inspection at Teledyne will be performed by SLAC quality personnel on interim basis (previously performed by on-site inspector)**
 - **SLAC personnel have extensive hands-on experience with MCM workmanship inspection**




Tracker Subsystem QA Issues (Con't.)

- **MCMs Issues**
 - **Charge injection read-back errors at +60C**
 - **Traced to GTRC timing margins, which were found to be sensitive to clock duty factor**
 - **Plan is to utilize 75 ohm resistor (instead of 100 ohm) on flex cables to resolve problem**
 - **MCM board shorts**
 - **8 MCMs have developed internal board shorts (3 more MCMs may be suspect)**
 - **Leakage current between layers 7 and 8 PWB**
 - **GSFC performing DPA on MCMs submitted**
 - **Additional MCM to be submitted to U of Maryland for evaluation (based on recommendation from GSFC)**
 - **Analysis and evaluations continuing**
 - **Plan for closure converging**




DAQ Part Activities

- **EEE Parts inspection and acceptance activities are discussed in DAQ Production Meeting**
 - **DAQ EEE Parts are inspected as they are received**
 - **No backlog exists**
 - **All required DPA samples have been submitted to GSFC (with the exception of FPGAs)**
- **Part Issues**
 - **MEC FPGA's returned to Actel, UMC to be delivered this week**
 - **Decision to be made on replacement of MEC FPGA's on first 3 TEM's**
 - **cPCI connector qualification plan requires finalization**
 - **LAT QA to set-up meeting with DAQ and GSFC personnel to discuss connector assembly process**
 - **NCRs identified during receiving inspection of EEE and mechanical parts being addressed**
 - **Two open NCRs**




DAQ ASICs Inspection & Test Status

- GLTC3 – 645 each (GASU); GTCC1 – 881 each (TEM); GCCC1 – 824 each (TEM)
 - Screening and Qualification Plan, LAT-TD-02656, released and approved
 - Visual inspection and serialization completed
 - Thermal cycling completed
 - GTCC1 and GCCC1 have completed thermal cycling 4/2/04
 - GLTC3 completed thermal cycling 10/11
 - Electrical testing and burn-in performed at SLAC in Building 33 (LAT I&T Facility)
 - Initial Electrical Test at 25C
 - » GTCC1 – 384 of 405 accepted
 - » GCCC1 – 192 of 221 accepted
 - » **GLTC3 – To be performed**
 - Dynamic Burn in for 168 hrs. at 85C
 - » GTCC1 – 384 of 384 accepted
 - » GCCC1 – 192 of 192 accepted
 - » **GLTC3 – To be performed**
 - Electrical Test post burn in at 25C
 - » GTCC1 – 224 of 224 accepted (Enough GTCC1s for 28 TEMs)
 - » GCCC1 – 112 of 112 accepted (Enough GCCC1s for 28 TEMs)
 - » **GLTC3 – To be performed**
 - DPA evaluation performed on all three ASICs and passed



TEM & TEM-PS Assembly QA Activities

- Travelers & Controlled Assembly Aid (CAA) reviewed for completeness by LAT QA and Manufacturing personnel
 - Final approval of travelers & CAA performed by LAT Source Inspector
- Production activities commenced week of 9/27 on Qual + 2 units
 - Technical issues have surfaced on TEM-PS assembly activities requiring evaluation and corrective action
 - Thermally conductive adhesive .010 max. bond line requirement could not be met
 - Drawing change initiated to eliminate requirement for adhesive under ASICs
 - FPGA's received at GTC with leads not meeting coplanarity requirements
 - Rework of leads performed at GTC, success of rework to be reported this week



LAT I&T QA Activities

- **Facility Readiness Review (SLAC I&T Facility – Building 33) was performed by LAT QA on May 19th & 24th**
 - **Facility Readiness Review performed to evaluate readiness of facility to receive, store, assemble and test flight hardware**
 - **4 findings and 22 observations were identified and documented**
 - **All findings and observations were closed**
 - **Weekly surveillance of I&T facility is performed by LAT QA to verify compliance to cleanroom facility requirements**
 - **Performed with participation of I&T personnel**
 - **1 finding and 10 observations are open**
- **Working in concert with I&T personnel on the review of I&T procedures and documentation**
 - **ESD controls are being reviewed and required equipment being procured**
- **“ACD Tent” Operational and ready for grid assembly activities**