



Mechanical Systems Mechanical / Thermal Hardware December 2004 Status

Marc Campell, Subsystem Manager




Accomplishments

- **Accomplishments during December.**
 - **Missing feature was added to grid – this allowed temperature sensor wiring in the X axis purge grooves to pass under the Y axis heat pipes (more later).**
 - **The 5th Top Flange Heat Pipes was bonded into Grid.**
 - **Lockheed progress reported earlier.**




3 Month Milestones Jan - Mar

Milestone Description	Original Date	Current Date	Major Reqmnts to Achieve Milestone	Notes
Complete Grid Box Base Assy ops	07/22/04	02/04/05	bake-out	2/4/2005
			bond temperature sensors	2/4/2005
Grid Heat Pipe bond process Qual	02/24/04	11/15/04	write test report	ECD 12/10/2004
Design Heater Control Box	08/19/04	11/12/04	release drawings	complete
Fabricate Heater Control Box	10/28/04		procurement cycle	in process. Stay clear issue being worked
Test Heater Control Box	12/13/04	02/18/05		
Order TCS electronics components	01/30/04	12/17/04	release drawings of using assemblies	activity started
Order TCS flight hardware Heaters, thermostats & thermistors	12/19/03	12/30/04	LM procured TCS components	all parts on hand
			Grid thermostats	Qual test complete report in review at GSFC
Receive Grid #2, EMI skirts, details	11/15/04	04/02/05	EMI skirts & details	complete
			Grid final machining & inspection	ECD 3/2/05
			Grid plating	reqmt deleted
			grid box machining & hardware installation	ECD 3/30/05
Grid #2 Static Load Qual Test	12/16/04	05/02/05	Load case analysis	prelim eval complete
			in-house vs out-house analysis	ECD 2/17
			SOW, RFP & vendor selection	Feb
			MGSE & test fixture design	Mar
			MGSE & test fixture fab	Mar
			Test Readiness Review	Apr
Receive X-LAT plate	12/09/04	03/31/05	Complete X-LAT heat pipe fab	Complete
			Complete X-LAT plate assy	Feb
			Complete Thermal Vac testing	Mar




Drawing Release Plan

- **57 of 81 (70%) drawings released**
 - **18 MLI drawings have been added to MECH drawing list**
 - **4 unreleased parts not needed until I&T operations**
 - **In check**
- **Known drawing revisions**
 - **Feb – 2 planned**
 - **X-LAT (ready for release) & Radiator IDD's**
 - **Investigating potential interference between X-LAT cooling tube exit point and proposed Spacecraft MLI attachment**




Concerns

- **Lockheed Martin - X-LAT plate & Radiator delivery schedule**
 - **See LM presentation**





Concerns (cont)

- **Grid to I&T delivery date – schedule continues to compress.**
 - **2 big delays in delivery to I&T**
 - **Requirement to bake out adhesive used to bond heat pipes in order to meet outgassing requirements**
 - **Oven identified for this work in Oct**
 - **After SLAC injury incident, internal review revealed multiple deficiencies that had to be corrected before oven could be used. Still not online.**
 - **Developed work around plan to address these issues.**
 - **Plan to demonstrate ability to control grid temperatures on grid mass simulator (alum plates)**
 - **Rework of Grid for missing feature**
 - **Tooling developed and fabricated**
 - **Rework technique demonstrated on 1 x 4 Grid**




Grid Rework Completed






Open Flight Design Issues

- **Requirements for Grid survival heaters & thermostats being revised to raise minimum Tracker temperatures**
 - **MRB has approved modification to these parts**
 - **Existing Qual is valid for new thermostats with higher set point and slightly higher current for 30,000 cycles**
 - **New thermostat has a much higher duty cycle in Safe mode. Is 30,000 cycles satisfactory?**
- **TCS validation vs. LM modified Radiator Thermal Vacuum & Balance plans**
 - **TCS test requirements being developed with Tom McCarthy**
 - **~3 additional TCS cases proposed**
 - **Cost & schedule impacts will be evaluated**
 - **TCS risk assessment and Qual test plan requested by GSFC**
- **Define GBA Static Load test requirements & plans**
 - **Detailed load cases & STE being developed**
 - **Stress has performed another iteration on the load cases**
 - **Loads have gone down and many cases are now Qual by analysis and other test cases will be combined**




Open Flight Design Issues (cont)

- Radiator integration sequence
 - Coupon testing of repeated make & break of joint in process
 - Disassembly facilitated by use of mold release agent
- X-LAT MLI blanket billowing **does not** violate stay clear (**Closed**)
- Radiator MLI blanket and wiring violates stay clear
 - S/C to LAT MLI design options in work with Spectrum Astro
 - Working group meeting held in Jan
- Radiator vibration requirements
 - Current proposal is pre & post low level sine sweep, sine vibe and Acoustic testing
 - Working with GSFC & LM to minimize & finalize requirements
 - Preliminary design of vibration test fixture complete.
 - Design concepts for Acoustic test fixture are next
 - Effort on hold




MECH Qualification Program

Qual Test	Status	ECD
Grid-Top Flange Heat Pipe bond process qual	Complete report in work.	Dec 04
Grid Box Assy Static Load test	Planning in work. Perform on Grid #2	Mar 05
X-LAT Plate Thermal Vac test	at LMMS	Mar 05
Radiator Variable Conductance Heat Pipe new extrusion	Passed burst test, heat capacity test after charging	Comp
Radiator Acoustic	at LMMS	TBD*
Radiator Thermal Vacuum	at LMMS	TBD*
TCS-Radiator Thermal Balance	Scope is changing. Need to define requirements	TBD*
* LM test program on hold pending funding resolution		



PMCS

- **Mech Sys (SLAC only) cum schedule variance -\$727K**
 - **Driven by late receipt of Grid #2, TCS hardware and Static Load Test did not start.**
 - **Will decrease each month as these are worked off**
- **Mech Sys (LM only) current cost variance -\$317K, and**
- **Mech Sys (LM only) cum cost variance -\$1,246K**
 - **LM is behind schedule and not on their headcount profile**
 - **LM has provided a spending profile for Jan – Mar to take them up to \$7.5M**
 - **Investigating other testing options for Radiator and X-LAT plate**



Program Threats

- **Top threats to maintaining schedule**
 - **Grid Box is a pathfinder for Flight hardware operations in B33**
 - **Highly compressed, success oriented schedule**
 - **LM X-LAT & Radiator delivery have no float and LM manufacturing is not maintaining their schedule**
- **Top threats to staying within cost**
 - **LM staying on schedule**
 - **LM maintaining headcount profile, esp. planned roll-off**
 - **SLAC staying on schedule**
 - **Interdependencies with DAQ for fab, assy & test of TCS**