

LAT Monthly Status Review

26 April 2005

Design Integration and Analysis

Martin Nordby	John Ku	Jack Goodman
---------------	---------	--------------



Design Support Status

- Flight/fly-away hardware design (all remaining hardware listed)
 - $\sqrt{-}$ X-Side Blanket Bar and mount brackets: drawings in release cycle
 - $\sqrt{1}$ X-Side Connector Panels: drawings in release cycle
 - $\sqrt{1}$ Y-Side Connector Panel: drawings in final check
 - $\sqrt{}$ Internal cables: drawings complete and released
 - External cables: revisions of ACD cable length in final check
 - Accelerometer mount brackets: design complete, drawings in first check
 - MLI blankets: working design and interface details in prep for SASS meeting in mid-May
 - External fly-away instrumentation cables: in queue after above work is finished
- LAT-DS-02560-01 LAT Tower Assembly
 - Released this past month
- LAT-DS-05210-01 Cable Installation Kit
 - First-round check print ECD 4/29
- LAT-DS-02561-01 LAT Tower and Electronics Assembly
 - Second-round check print out for broad review
 - Release ECD 5/6
- LAT-DS-02563-01 LAT Instrument Assembly
 - Modeling largely complete
 - Drafting awaiting completion of flight hardware detailing
- LAT-DS-00309-04 ACD-LAT IDD
 - Drawing completed this month, and out for review
 - Release waiting on telecon review of changes



- LAT Integration Sequence (LAT-MD-00676-03)
 - Complete
 - Revision not yet started to address post-tower integration sequence updates
- Configuration drawings
 - LAT Tower Configuration Assembly
 - Drawing complete and released
 - All ancillary MGSE fixturing design complete, released, and hardware built
 - LAT Instrument Configuration Assembly
 - Drawing in-work (ECD: 5/13)
 - Associated miscellaneous MGSE hardware in-work now (ECD: 5/6)
- Integration MGSE (all remaining integration MGSE listed)
 - Test Interface Plate: check print complete; analysis and final check in-process (ECD: 5/13; need date: ~7/15)
 - Chill Bars: design complete; getting quotes on fab (ECD: ~5/16; need date: ~5/16)
 - Chiller: on-order (ECD: not confirmed with supplier; need date: ~5/16)
 - Auxiliary cooling plumbing: in-work; tubing will likely be tall poll
 - Heat Pipe locating jig: conceptual design complete (ECD: 6/1; need date: ~8/1)
 - Heat Pipe mount plates: conceptual design complete (ECD: 6/1; need date: ~8/1)
 - ACD Lift Frame: conceptual design and analysis in-work (ECD: 6/15; need date: ~9/1)



- Environmental Test planning
 - Planning and Design review planned for May 3-4 at NRL
 - Drafts of all Test Plans are in-work and will be available for review by this review
- High-level issues being worked
 - T-Vac test cabling
 - Agreed on a cabling concept for T-Vac → starting to work on implementation
 - Test support MGSE
 - Conceptual design of support structure complete
 - Test Interface Plate design is complete: analysis in-work; drawings in check
 - Test Stand design is nearly complete: analysis not yet started; drawings in check



Structural Analysis: Accomplishments

- LAT System Level
 - Continued LAT Static test plan development
 - Support of MGSE designs (MGSE identified and almost complete)
 - Load configurations and cases defined, but final analysis still in-work
 - **I** Continued LAT Environmental test planning
 - Dynamics test plan is very mature with a draft release this week
 - All outstanding action items have defined closure paths and will be tracked on a weekly basis
 - Completed miscellaneous MGSE analyses
 - TIP (Test Interface Plate) for LAT environmental testing
 - Integrated the test-correlated ACD model into LATv10.09 FEA model
 - **D** MLI Support bar analysis completed
- LAT Subsystem Level
 - **T** TKR Subsystem
 - Continued support of TKR testing at Alenia
 - Reviewed all TKR vibration test reports from INFN/Bari
 - Mechanical Subsystem
 - Supported RAD test plan discussions
 - EBOX Subsystem
 - Special Box Test procedure completed, in signature cycle
 - TEM/TPS Test procedure completed
 - TEM/TPS Shipping container drop test report





Structural Analysis: Near-term Milestones and Status

- LAT System Level
 -) LAT Static Testing: complete pre-test analysis and review with mechanical branch
 - **T** LAT Dynamics Testing
 - Finalize external accelerometer locations and cable routing ECD = 6/1/05
 - Update LAT vibration test predictions ECD = 9/1/05
 - Continue planning with I&T and NRL for LAT environmental testing ECD=ongoing through test
 - MGSE for I&T: augment MGSE analysis with additional I&T needs, as required
 - LAT Test Stand MGSE and associated test environments ECD = 5/15/05
 - Shipping Container Analysis needs to be redone for new handling configuration ECD = 5/15/05
- LAT Subsystem Level
 - TKR Subsystem
 - Continue to support testing in Italy (help from GSFC is lined up)
 - Mechanical Subsystem
 - Proof Test Spectrum provided flexures TRR ECD = 6/10/05
 - Shear plate qualification test report ECD = 6/17/05
 - Grid Static Load Test procedures, STE, TRR ECD = 6/17/05
 - Support RAD and XLAT issues, as needed
- **D**(**I**) **EBOX** Subsystem
 - Complete TEM/TPS Vibration test report (Need to get data from Wyle)
 - Analyze cable support tray analysis





Thermal Engineering Activities – Completed (from last month)

- Design Engineering and Support
 - Supported LAT level TVAC MGSE conceptual design
- LAT Level Thermal Analysis and Tests
 - Completed evaluation of concepts to reduce transient times between thermal cycling
 - Auxiliary HEX is the best, but added complexity \rightarrow planning review to close this out
- Subsystem Support and Oversight
 - Completed TKR 1 and TKR 2 TVAC Acceptance Test successfully
 - Supported TVAC test for TEM/TPS qual unit
- LAT Thermal Control System
 - Completed: LAT-TD-05956-01, GLAST LAT Radiator VCHP Reservoir Heater Control Algorithm
- Lockheed Thermal Control System Hardware
 - Identified alternate vacuum chamber for TVAC radiator tests; evaluated reduction in TVAC test scope for X-LAT plate – no decision yet.



Thermal Engineering Activities – Current (from last month)

- Design Engineering and Support
 - Environmental Specification change Tracker Acceptance Level Tests (35oC to 45oC)
- LAT Level Thermal Analysis and Tests
 - Thermal math model for LAT TVAC Test almost complete; awaiting final design of LAT support GSE.
 - Evaluating TVAC set-up thermal design
 - Finishing T-Vac Test Plan document—spec'ing test requirements on MGSE, EGSE, facility → clean draft out Apr 8
- Subsystem Support and Oversight
 - TKR 1 and TKR 3 double TVAC test—test planned for 11 April '05.
 - Continued support of TVAC tests for eboxes
 - Support of ACD TVAC test
- LAT Thermal Control System
 - Planning for test to measure thermal conductance of VCHP triple joint using mold release material proceeding
 - Evaluating test simulation set-up for TCS verification
- Lockheed Thermal Control System Hardware
 - One radiator complete except for attachment of wiring harness
 - Second radiator few weeks behind first



Thermal Engineering Activities – Planned (from last month)

- Design Engineering and Support
 - Complete detailed MLI design
 - Review, then fabricate MLI blankets; two sets, one set for tests and other for flight
- LAT Level Thermal Analysis and Tests
 - Thermal Math Model, Ver. 6.1, reduced node
 - Thermal Math Model, Ver. 6.2, LAT TVAC test configuration
 - Document analysis of LAT transition from Survival to Operating Mode
 - LAT Thermal Vacuum Test Plan finalize
 - LAT Thermal Vacuum Test Procedure begin
 - 200 Node Launch Vehicle Thermal Math Model
- Subsystem Support and Oversight
 - Support TVAC tests of all eboxes
 - Support TVAC tests of TKR 3 -16
 - Support ACD TVAC test
- LAT Thermal Control System
 - Preliminary verification in LM Radiator Acceptance Tests
 - Finalize definition of LM TVAC tests for TCS
 - TCS verified in LAT TVAC tests at NRL
- Lockheed Thermal Control System Hardware
 - X-LAT Plate TVAC Test Procedures, begin writing
 - Radiator Acceptance Test Plan, finalize
 - Radiator TVAC Acceptance Test Procedures, begin writing